Grantee: State of Indiana - OCRA

Grant: B-08-DI-18-0001

April 1, 2010 thru June 30, 2010 Performance Report

Grant Number:	Obligation Date:
B-08-DI-18-0001	
Grantee Name:	Award Date:
State of Indiana - OCRA	
Grant Amount:	Contract End Date:
\$348,382,701.00	
Grant Status:	Review by HUD:
Active	Reviewed and Approved
QPR Contact:	

Disasters:

Declaration Number

Kathleen Weissenberger

FEMA-1795-DR-IN FEMA-1740-DR-IN FEMA-1766-DR-IN

Plan Description:

The 2008 disasters in Indiana have been among the worst in our states history. 82 of Indianas 92 counties were declared as Presidential disaster areas between the three disaster periods (DR-1740, DR-1766 and DR-1795). DR-1740, which affected northern Indiana, occurred after winter rains melted several feet of snow, causing severe flooding. 21 counties were declared as a result of the winter weather. Additionally, the northwestern-most counties declared as part of DR-1740 were again affected by severe storms. As of the end of 2008, the declared counties received \$7.6 million of Individual Assistance and \$5.1 million in Public Assistance as a result of DR-1740. DR-1766, the result of tornados and severe flooding in late May and early June, was clearly the most substantial 2008 disaster with 44 counties declared as Presidential disaster areas. FEMA estimates that total IA and PA for this disaster will exceed \$275 million. FEMA and the SBA received 17,844 applications for IA during DR-1766, resulting in over \$127 million in assistance. The PA process is now in full swing with FEMA having 318 eligible applicants from local and state government and an estimated 2,111 project worksheets. Currently \$22 million have been obligated to local governments, and PA total estimates exceed \$150 million. Lastly, when the powerful remnants of Hurricane Ike passed through Indiana in early September they caused severe flooding in the northern parts of the state and wind storms in the south. DR-1975 resulted in 38 county declarations. To date, 25,800 IA applications have been filed with FEMA and \$43 million of financial assistance provided to individuals. 4 The chart below depicts the best possible estimate of the financial impact of all the 2008 disasters to the state of Indiana. Based on these estimates, the state has been subject to over \$1.9 billion in damage to public infrastructure, housing and farmland.

Recovery Needs:

The largest economic impact to Indiana will be in the area of agriculture where early estimates indicate that crop losses will exceed \$300 million and land rehabilitation losses for activities like debris and sediment removal. levee repair and soil erosion repair will exceed \$200 million. Impact to other Indiana businesses is likely to exceed \$500 million with most of the damage occurring in the five most effected counties of Bartholomew, Johnson, Vigo, Morgan and Owen. The most substantial areas of damage occurred in Columbus, Indiana, where the Columbus Regional Hospital was completely immobilized and had over \$211 million in damages of which less that \$75 million will be covered by FEMA. Additionally, the citys largest employer reported damages in excess of \$200 million none of which qualified for assistance. Damage to Indianas public infrastructure will likely exceed \$325 million and it is estimated that FEMA-PA will cover \$217.4 million that was found to be eligible for their program, providing a federal share of \$123.3 million or less than half, of this expense. The remainder does not qualify, is covered by another Federal program, or represents the state/local match. The chart below depicts the financial assistance the State of Indiana has received. However, the costs that go beyond what is covered below have been identified as key areas of remaining need. Indiana has over 17,000 families who suffered some type of damage to their dwelling. Housing is a key challenge for the state. FEMA-IA has provided substantial assistance; however, additional help will be required. The most urgent need is to insure that homeowners who are displaced by flooding are not faced with outstanding mortgage debt from a substantially damaged property that precludes them from obtaining suitable

replacement housing. Over 700 homes totaling \$80MM have been identified for community buy-out programs. Projections from DR-1766 indicate that FEMAs payout under the HMGP will leave Indiana with a shortfall of at least \$12MM. Extrapolating these metrics to DR-1795, Indiana expects an underpayment from FEMA to total \$6MM. Moreover, 20% of the displaced homeowners also find themselves underwater on average 10% with their mortgage. To make these homeowners whole will cost an additional \$1.6MM. In total, Indiana anticipates nearly \$20MM in unmet housing need for homeowners who have lost their homes due to these recent disasters. Filling this gap with CDBG Disaster Recovery Funds would make homeowners whole and permit localities to move forward with their buy-out programs expeditiously.

Method of Distribution

All local units of government (cities, towns, counties) will be eligible for the Disaster Recovery program, including HUD Entitlements.

Rental Housing Finance Fund The state of Indiana plans to invest \$11,500,000 to develop affordable rental properties in communities devastated by the disasters of 2008. The rental markets in many of the communities impacted the most suffered from an under supply of units and excessive demand from income-restricted households. Utilizing CDBG Disaster Recovery Funds to replace and expand rental opportunities in these communities meets two key objectives: 1) allows existing residents to remain in the community; and 2) provides a ready supply of housing alternatives for a service sector workforce that previously could not afford to reside in the community. Allocation: \$11,500,000

Emergency Housing Plans Indiana proposes to uunty) for County Emergency Housing Plans. During the 2008 floods it became apparent that county wide housing disaster plans would provide great assistance in determining potential emergency shelter points, identifying short term and long term rental housing resources including hotels, motels, single family landlords and apartment owners. Establishing upfront relationships with these partners and processes in the event of a future disaster is of vital importance in ensuring a successful and timely response. Allocation: \$1,500,000

Flood Plain Acquisition and Green Space Development IHCDA, in coordination with the Indiana Department of Homeland Security (IDHS), proposes to provide grants that allow cities, towns, and counties to acquire and demolish substantially damaged residential properties contained within a floodplain or floodway and to redevelop the area into permanent green space for community use. The voluntary program must be initiated by a local community and be agreed to by individual homeowners. In order to be considered for mitigation funds, communities must have a FEMA-approved multi-hazards mitigation plan. The Indiana Department of Homeland Security has provided grants to the 42 counties impacted by the floods to complete these plans. To expedite the overall process, FEMA has given approval for communities to apply for mitigation funds while they assemble their multi-hazards plans. Interested communities must submit a joint grant application to IDHS. This appropriation of Disaster Recovery Funds will not be used for the 25% non-federal match requirement under FEMAs Hazard Mitigation Grant Program. Rather it will be used to fill the mortgage gap that is created by shortfalls in FEMA payout. This use will ensure that homeowners have the necessary funds to obtain suitable replacement housing. Local communities in coordination with IDHS will determine the gap each homeowner may experience. The Flood Plain Acquisition and Green Space Development Program has no maximum grant amount. Allocation: \$7,000,000

Storm Drainage Improvements Eligible projects will either have sustained damage in a disaster or be vital to the economic recovery of the area. All projects must meet the National Objective of LMI Area Benefit (51% low to moderate income persons). Projects/applications will be evaluated using the following criteria:

- 1. The importance of the project to post disaster recovery of the applicant 30%
- 2. The percentage of low-to-moderate income persons served 25%;
- 3. The percentage of grant amount in relation to applicants annual budget 15%;

4. The relative economic distress of the applicant 15%;

5. Applicant ranking on the OCRA Rurality Index 15%.

Grants will be awarded in 1 competitive funding round. Actual grant amounts are negotiated on a case by case basis and the amount of assistance will be dependent upon the factors described above. There is a \$1,000,000 maximum grant award for the Storm Drainage Improvements Program.

Allocation: \$20,040,491

Wastewater and Drinking Water System Improvements Eligible applicants will have approved projects with the Indiana State Revolving Fund and/or the USDA-RD Water and Environmental Programs. Eligible projects will either have sustained damage in a disaster or be vital to the economic recovery of the area. All projects must meet the National Objective of LMI Area Benefit (51% low to moderate income persons). Applications will be evaluated usingtefloigciei:

.Teiprance of the project to post disaster recovery of the applicant;

- 2. The percentage of low-to-moderate income persons served;
- 3. The relative economic distress of the applicant;

Grant applications will be accepted and awards made until funding is no longer available. Grant amounts will be determined at the discretion of OCRA based on the above criteria.

Allocation: \$35,250,000

Emergency Services Program Eligible projects will either have sustained damage in a disaster or be vital to the economic recovery of the area. Projects must meet the National Objective of LMI Area Benefit (51% low-to-moderate income persons). Projects/applications will be evaluated using the following criteria in a single competitive round.

1. The importance of the project to post disaster recovery of the applicant 40%;

- 2. The percentage of low-to-moderate income persons served 30%;
- 3. The percentage of grant amount in relation to applicants annual budget 5%;

4. The relative economic distress of the applicant 10%;

5. The rurality of the applicant 15%.

Grants will be awarded in 1 competitive funding round. Actual grant amounts are negotiated on a case by case basis and the amount of assistance will be dependent upon the factors described above. There is a \$500,000 maximum grant award for the Emergency Services Program. Allocation: \$2,500,000

Downtown Revitalization Program Eligible projects will be vital to the economic recovery of the area. Projects must meet the National Objective of LMI Area Benefit (51% low-to-moderate income persons). Grants will be available for Downtown Revitalization Plans and Downtown Revitalization Implementation Projects. Projects/applications will be evaluated using the following criteria in a single competitive round.

- 1. The importance of the project to post disaster recovery of the applicant 40%;
- 2. The percentage of low-to-moderate income persons served 30%;
- 3. The percentage of grant amount in relation to applicants annual budget 5%;
- 4. The relative economic distress of the applicant 10%;
- 5. The rurality of the applicant 15%.

Grants will be awarded in 1 competitive funding round. Actual grant amounts are negotiated on a case by case basis and the amount of assistance will be dependent upon the factors described above. There is a \$50,000 maximum grant award for Downtown Revitalization Plans and a \$500,000 maximum grant award for Downtown Revitalization Implementation.

Allocation: \$2,500,000

Community Economic Development Program Eligible projects will be vital to the economic recovery of the area. Eligible projects will create jobs for a minimum of 51% low-to-moderate income persons. Projects/applications will be evaluated using the following criteria:

1. The importance of the project to post disaster recovery of the applicant;

2. The percentage of low-to-moderate income persons served;

Grant applications will be accepted and awards made until funding is no longer available. Actual grant amounts are negotiated on a case by case basis and the amount of assistance will be dependent upon the factors described above. There is no maximum grant award for the Economic Development Program. Allocation: \$10,000,000 Administration

The State will set aside \$4,752,131 of its CDBG Disaster Recovery Funds for payment of costs associated with administering the Program (Docket No. FR-5256-N-01). This constitutes five percent (5%) of the States CDBG Disaster Recovery allocation. These funds will be used by the Office of Community and Rural Affairs for expenses associated with administering its State CDBG Program, including direct personal services and fringe benefits of applicable Office of Community and Rural Affairs staff, as well as direct and indirect expenses incurred in the proper administration of the states program and monitoring activities respective to CDBG grants awarded to units of local government (i.e. telephone, travel, services contractual, etc.). Allocation: \$4,752,131

Overall This Report Period To Date **Total Projected Budget from All Sources** N/A \$158,477,987.50 **Total CDBG Program Funds Budgeted** N/A \$158,477,987.50 **Program Funds Drawdown** \$4,175,426.74 \$11,862,650.91 **Obligated CDBG DR Funds** \$19,427,032.23 \$8,114,647.06 Expended CDBG DR Funds \$6,783,921.02 \$15,078,958.23 **Match Contributed** \$0.00 \$6,000,000.00 **Program Income Received** \$0.00 \$0.00 **Program Income Drawdown** \$0.00 \$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Minimum Overall Benefit Percentage	50.00%	73.246%
Minimum Non-Federal Match	\$0.00	\$6,000,000.00
Limit on Public Services	\$52,257,405.15	\$0.00
Limit on Admin/Planning	\$34,838,270.10	\$888,824.92
Limit on State Admin	\$0.00	\$0.00

Progress Toward Activity Type Targets

Activity Type	Target	Actual
Affordable Rental Housing (KRW and Ike Grants	\$39,018,862.51	\$0.00

Progress Toward National Objective Targets

National Objective	Target	Actual
Low/Mod	\$174,191,350.50	\$146,325,046.00

Overall Progress Narrative:

The State of Indiana has obligated approximately 45% of the allocation to date. Both OCRA and IHCDA continue to make grants and applicants have begun drawing funds and projects progress.

Project Summary

Project #, Project Title	This Report Period	To Dat	e
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
(DR2) DR1OR-009-001, The Board of Commissioners of the	\$0.00	\$250,000.00	\$0.00
(DR2) DR1OR-009-002, Town of Chesterfield	\$0.00	\$243,000.00	\$0.00
(DR2) DR1OR-009-003, Town of Camden	\$0.00	\$250,000.00	\$0.00
(DR2) DR1OR-009-004, Town of Dublin	\$0.00	\$250,000.00	\$0.00
(DR2) DR1OR-009-005, County of Ohio	\$0.00	\$0.00	\$0.00
(DR2) DR1OR-009-005, Board of Commissioners of the County of	\$0.00	\$125,000.00	\$0.00
(DR2) DR1OR-009-006, City of New Castle	\$0.00	\$250,000.00	\$0.00
(DR2) DR1OR-009-007, Town of Oaktown	\$0.00	\$197,000.00	\$0.00
(DR2) DR1OR-009-008, City of Tell City	\$0.00	\$187,500.00	\$0.00
(DR2) DR1OR-009-009, City of Jasonville	\$0.00	\$187,500.00	\$0.00
(DR2) DR1OR-009-010, City of Bedford	\$0.00	\$187,500.00	\$0.00
(DR2) DR1OR-009-011, Town of Winamac	\$0.00	\$153,500.00	\$0.00
(DR2) DR1OR-009-012, Town of Wheatland	\$0.00	\$193,000.00	\$0.00
(DR2) DR1OR-009-013, The Board of Commissioners of the	\$0.00	\$157,970.00	\$0.00
(DR2) DR1OR-009-013, Dearborn County Commissioners	\$0.00	\$157,970.00	\$0.00

(DR2) DR1OR-009-013, County of Dearborn- Homeowner Repair	\$0.00	\$0.00	\$0.00
(DR2) DR1OR-009-014, City of Seymour	\$0.00	\$187,500.00	\$0.00
(DR2) DR1OR-009-015, Town of Remington	\$0.00	\$201,000.00	\$0.00
(DR2) DR1OR-009-016, City of North Vernon	\$0.00	\$250,000.00	\$0.00
(DR2) DR1OR-009-017, Town of Hagerstown	\$0.00	\$367,500.00	\$0.00
(DR2) DR1OR-009-018, The Board of Commissioners of Elkhart	\$0.00	\$125,000.00	\$0.00
(DR2) DR1OR-009-019, County of Brown	\$0.00	\$503,750.00	\$0.00
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
DR1-009-012, town of Wheatland	\$0.00	\$193,000.00	\$0.00
DR2- 09-094, Brown County	\$0.00	\$0.00	\$0.00
DR2-09-001, Union City ED	\$0.00	\$400,000.00	\$384,000.00
DR2-09-002, Cayuga ED	\$0.00	\$109,000.00	\$100,000.00
DR2-09-003, Chandler	\$861,193.19	\$1,643,850.00	\$1,643,850.00
DR2-09-004, LaFontaine, City of	\$9,914.00	\$579,540.00	\$323,470.50
DR2-09-005, Moores Hill, Town of	\$0.00	\$570,000.00	\$0.00
DR2-09-006, Elnora, Town of	\$26,713.33	\$600,000.00	\$26,713.33
DR2-09-007, Evansville, City of	\$0.00	\$3,000,000.00	\$3,000,000.00
DR2-09-008, Brookston, Town of	\$118,250.00	\$650,000.00	\$118,250.00
DR2-09-009, Claypool, Town of	\$0.00	\$1,000,000.00	\$0.00
DR2-09-010, Cromwell, Town of	\$0.00	\$1,000,000.00	\$0.00
DR2-09-011, Farmersburg, Town of	\$0.00	\$1,000,000.00	\$0.00
DR2-09-012, Gosport, Town of	\$116,039.75	\$1,000,000.00	\$116,039.75
DR2-09-013, Kewana, Town of	\$447,700.00	\$1,000,000.00	\$447,700.00
DR2-09-014, Lanesville, Town of	\$83,137.50	\$994,975.00	\$83,137.50
DR2-09-015, Leesburg, Town of	\$0.00	\$1,000,000.00	\$0.00
DR2-09-016, Lyons, Town of	\$0.00	\$873,600.00	\$0.00
DR2-09-017, Napoleon, Town of	\$0.00	\$1,008,000.00	\$0.00
DR2-09-018, Nashville, Town of	\$107,300.00	\$986,728.00	\$107,300.00
DR2-09-019, New Richmond, Town of	\$0.00	\$570,000.00	\$0.00
DR2-09-020, Odon, Town of	\$64,600.00	\$1,000,000.00	\$64,600.00
DR2-09-021, Ridgeville, Town of	\$0.00	\$957,250.00	\$0.00
DR2-09-022, Rockport, City of	\$118,416.65	\$973,000.00	\$118,416.65
DR2-09-023, Sandborn, Town of	\$62,320.00	\$980,150.00	\$62,320.00
DR2-09-024, South Whitley, Town of	\$0.00	\$784,339.00	\$0.00
DR2-09-025, Staunton, Town of	\$0.00	\$1,000,000.00	\$0.00
DR2-09-026, Stilesville, Town of	\$0.00	\$925,950.00	\$0.00
DR2-09-027, Tell City, City of	\$0.00	\$483,352.00	\$0.00
DR2-09-028, Wabash, City of	\$0.00	\$1,000,000.00	\$0.00
DR2-09-029, Worthington, Town of	\$0.00	\$965,000.00	\$0.00
DR2-09-030, Alexandria, City of	\$0.00	\$860,000.00	\$836,500.00
DR2-09-031, Princeton, Town of	\$38,034.00	\$2,430,400.00	\$38,034.00
DR2-09-032, Swayzee, Town of	\$0.00	\$512,000.00	\$0.00
DR2-09-033, Prince's Lake, Town of	\$66,467.00	\$1,256,700.00	\$66,467.00
	φου,+07.00	<i><i><i>ϕ</i></i>,<i>200,700.00</i></i>	ψ00,-01.00

DD2 00 024 Deali Tour of	#0 00	¢4 004 505 00	\$ \$\$
DR2-09-034, Paoli, Town of	\$0.00 \$198,510.10	\$1,024,595.00 \$1,614,202.00	\$0.00 \$198,510.10
DR2-09-035, Gas City, City of		\$1,614,202.00	
DR2-09-036, Spencer, Town of DR2-09-037, Rushville, City of	\$128,210.40 \$0.00	\$726,781.00 \$400,000.00	\$128,210.40 \$0.00
	\$0.00		\$0.00
DR2-09-038, Dana, Town of		\$962,850.00 \$878,737.00	\$0.00
DR2-09-039, Elberfeld, Town of DR2-09-040, Brown County	\$20,737.00 \$0.00	\$500,000.00	\$20,737.00
	\$0.00		
DR2-09-041, Montezuma, Town of		\$150,000.00	\$3,750.00
DR2-09-042, Brook, Town of	\$0.00	\$500,000.00	\$0.00
DR2-09-043, Laurel, Town of	\$140,995.00	\$144,520.00	\$140,995.00
DR2-09-044, Shoals, Town of	\$0.00	\$500,000.00	\$0.00
DR2-09-045, Remington, Town of	\$0.00	\$500,000.00	\$0.00
DR2-09-046, Jasonville, City of	\$29,000.00	\$500,000.00	\$29,000.00
DR2-09-047, Town of Chrisney	\$0.00	\$49,230.00	\$0.00
DR2-09-048, Nashville, Town of	\$0.00	\$500,000.00	\$0.00
DR2-09-049, Shoals, Town of	\$0.00	\$500,000.00	\$0.00
DR2-09-050, Town of Brookston	\$20,500.00	\$50,000.00	\$20,500.00
DR2-09-051, City of Petersburg	\$0.00	\$50,000.00	\$0.00
DR2-09-052, Town of Rockville	\$0.00	\$50,000.00	\$0.00
DR2-09-053, Town of Oxford	\$25,215.00	\$42,025.00	\$25,215.00
DR2-09-054, Washington, City of	\$0.00	\$500,000.00	\$0.00
DR2-09-055, City of Bicknell	\$0.00	\$50,000.00	\$0.00
DR2-09-056, Logansport, City of	\$0.00	\$499,855.00	\$0.00
DR2-09-057, Town of Oaktown	\$0.00	\$50,000.00	\$0.00
DR2-09-058, Town of Clayton	\$30,000.00	\$50,000.00	\$30,000.00
DR2-09-059, Town of Waynetown	\$0.00	\$50,000.00	\$0.00
DR2-09-060, City of Rockport	\$0.00	\$49,230.00	\$0.00
DR2-09-061, Grant County	\$0.00	\$1,000,000.00	\$971,000.00
DR2-09-062, Tell City, City of	\$0.00	\$4,447,000.00	\$0.00
DR2-09-063, Greene County Commissioners	\$0.00	\$0.00	\$0.00
DR2-09-064, Huntingburg, City of	\$8,225.00	\$119,725.00	\$8,225.00
DR2-09-065, Portland, City of	\$0.00	\$900,000.00	\$877,500.00
DR2-09-066, Dunkirk, City of	\$0.00	\$642,500.00	\$0.00
DR2-09-067, Rushville, City of	\$0.00	\$700,000.00	\$0.00
DR2-09-068, Nashville, Town of	\$0.00	\$1,999,571.00	\$0.00
DR2-09-069, Orange County	\$0.00	\$3,497,561.00	\$0.00
DR2-09-070, Montezuma, Town of	\$0.00	\$1,000,000.00	\$0.00
DR2-09-071, Chandler, Town of	\$0.00	\$3,834,328.00	\$0.00
DR2-09-072, Winamac, Town of	\$0.00	\$3,330,000.00	\$0.00
DR2-09-073, New Albany, City of	\$0.00	\$3,000,000.00	\$0.00
DR2-09-074, Scottsburg, City of	\$437,095.00	\$480,000.00	\$437,095.00
DR2-09-075, Floyd County	\$0.00	\$170,000.00	\$0.00
DR2-09-076, Columbia City	\$0.00	\$4,779,500.00	\$0.00
	\$0.00	, ., <u>.</u> , 	\$5.50

DR2-09-077, Ligonier, City of	\$0.00	\$273,042.00	\$0.00
DR2-09-078, Whitley County	\$0.00	\$195,000.00	\$0.00
DR2-09-079, Grant County	\$150,000.00	\$150,000.00	\$150,000.00
DR2-09-080, Scott County	\$0.00	\$2,147,412.00	\$0.00
DR2-09-081, Vermillion County	\$0.00	\$599,280.00	\$0.00
DR2-09-082, Kendallville, City of	\$0.00	\$455,000.00	\$0.00
DR2-09-083, Brown County	\$0.00	\$1,028,000.00	\$0.00
DR2-09-084, Indianapolis, City of	\$0.00	\$3,000,000.00	\$0.00
DR2-09-085, Washington, City of	\$0.00	\$9,000,000.00	\$0.00
DR2-09-086, Spencer County	\$0.00	\$9,147,000.00	\$0.00
DR2-09-087, Gibson County	\$0.00	\$500,000.00	\$0.00
DR2-09-088, Town of St. Leon	\$0.00	\$715,250.00	\$0.00
DR2-09-089, Brazil, City of	\$0.00	\$2,222,872.00	\$0.00
DR2-09-090, Mooresville, Town of	\$0.00	\$6,000,000.00	\$0.00
DR2-09-091, Oolitic, Town of	\$0.00	\$901,902.00	\$0.00
DR2-09-092, Oakland City	\$0.00	\$2,681,000.00	\$0.00
DR2-09-093, Starke County	\$0.00	\$1,034,000.00	\$0.00
DR2-09-094, Brown County	\$0.00	\$0.00	\$0.00
DR2-09-095, Town of Chalmers	\$0.00	\$0.00	\$0.00
DR2-09-096, Town of Dale	\$0.00	\$0.00	\$0.00
DR2-09-097, Town of Decker	\$0.00	\$0.00	\$0.00
DR2-09-098, Town of Fulton	\$0.00	\$0.00	\$0.00
DR2-09-099, Town of Grandview	\$0.00	\$0.00	\$0.00
DR2-09-100, Town of Hamlet	\$0.00	\$0.00	\$0.00
DR2-09-101, Town of Hope	\$0.00	\$0.00	\$0.00
DR2-09-102, Town of Largo	\$0.00	\$0.00	\$0.00
DR2-09-103, Town of LaPaz	\$0.00	\$0.00	\$0.00
DR2-09-104, Town of Laurel	\$0.00	\$0.00	\$0.00
DR2-09-105, Town of Marengo	\$0.00	\$0.00	\$0.00
DR2-09-106, Town of Medaryville	\$0.00	\$0.00	\$0.00
DR2-09-107, Town of Mentone	\$0.00	\$0.00	\$0.00
DR2-09-108, Town of Monon	\$0.00	\$0.00	\$0.00
DR2-09-109, Town of North Liberty	\$0.00	\$0.00	\$0.00
DR2-09-110, City of North Vernon	\$0.00	\$0.00	\$0.00
DR2-09-111, Town of Osgood	\$0.00	\$0.00	\$0.00
DR2-09-112, Town of Reynolds	\$0.00	\$0.00	\$0.00
DR2-09-113, City of Salem	\$0.00	\$0.00	\$0.00
DR2-09-114, City of Scottsburg	\$0.00	\$0.00	\$0.00
DR2-09-115, Town of Silver Lake	\$0.00	\$0.00	\$0.00
DR2-09-116, Town of Spencer	\$0.00	\$0.00	\$0.00
DR2-09-117, City of Union City	\$0.00	\$0.00	\$0.00
DR2-09-118, Town of Veedersburg	\$0.00	\$0.00	\$0.00
DR2-09-119, Town of Vevay	\$0.00	\$0.00	\$0.00

DR2-09-120, Town of Waveland	\$0.00	\$0.00	\$0.00
DR2-09-121, Town of Wolcott	\$0.00	\$0.00	\$0.00
DR2-09-122, Mitchell, City of	\$0.00	\$0.00	\$0.00
DR2-09-123, Fulton County	\$0.00	\$0.00	\$0.00
DR2-09-124, Wabash County	\$0.00	\$0.00	\$0.00
DR2-09-125, La Porte County	\$0.00	\$0.00	\$0.00
DR2-09-126, Chrisney, Town of	\$0.00	\$0.00	\$0.00
DR2-09-127, New Carlisle	\$0.00	\$0.00	\$0.00
DR2-09-128, Columbia City	\$0.00	\$0.00	\$0.00
DR2-09-Admin, State Admin	\$49,098.58	\$8,709,567.50	\$103,780.44
DR2H-09-100, Heritage Place at Parkview, LP	\$0.00	\$217,329.00	\$217,329.00
DR2H-09-101, Spicewood Garden Apartments LP	\$0.00	\$150,000.00	\$150,000.00
DR2H-09-102, Amber Woods	\$0.00	\$500,000.00	\$0.00
DR2H-09-103, Covered Bridge Apartments	\$0.00	\$478,000.00	\$0.00
DR2H-09-104, Jackson Square Apartments	\$0.00	\$400,000.00	\$0.00
DR2H-09-105, Millstone Pointe	\$0.00	\$400,000.00	\$0.00
DR2H-09-106, Noblesville Senior	\$0.00	\$400,000.00	\$0.00
DR2H-09-107, St. Claire Apartments LP	\$0.00	\$300,000.00	\$0.00
DR2H-09-108, Trail Side on Mass Ave	\$0.00	\$300,000.00	\$0.00
DR2H-09-109, Willow Glen Apartments	\$0.00	\$200,000.00	\$0.00
DR2H-09-110, CAPE Place	\$0.00	\$400,000.00	\$0.00
DR2H-09-111, Wexford Homes of Michigan City LP	\$296,769.80	\$347,500.00	\$296,769.80
DR2H-09-112, Mapleton Properties LP	\$0.00	\$400,000.00	\$0.00
DR2H-09-113, Hopeside Senior Community II	\$0.00	\$340,000.00	\$0.00
DR2H-09-114, Dunn Supportive Housing	\$0.00	\$400,000.00	\$0.00
DR2H-09-115, St. George Apartments	\$0.00	\$424,500.00	\$0.00
DR2H-09-115, Partners In Housing Development Corp	\$0.00	\$0.00	\$0.00
DR2H-09-116, MV -Ashbury III	\$17,475.00	\$400,000.00	\$17,475.00
DR2H-09-116, MV-Ashbury III,LLC	\$0.00	\$0.00	\$0.00
DR2H-09-117, Villas of Guerin Woods	\$226,766.85	\$975,000.00	\$226,766.85
DR2H-09-117, Guerin Inc	\$0.00	\$0.00	\$0.00
DR2H-09-118, Gladstone Apartments	\$3,500.00	\$413,000.00	\$3,500.00
DR2H-09-119, Highland Manor LP	\$269,493.59	\$443,145.00	\$269,493.59
DR2H-09-124, CANDO Apartments	\$0.00	\$650,000.00	\$0.00
DR2H-09-125, Wabash Senior Citizens Housing Inc	\$0.00	\$675,500.00	\$0.00
Town of Chalmers, DR2-09-095	\$0.00	\$0.00	\$0.00

Activities

(DR2) DR1OR-009-001A Administration - Martin County

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
(DR2) DR1OR-009-001	The Board of Commissioners of the County of Martin
Projected Start Date:	Projected End Date:
02/25/2010	09/30/2011
National Objective:	Responsible Organization:
N/A	The Board of Commissioners of the County of Martin

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$12,000.00
Total CDBG Program Funds Budgeted	N/A	\$12,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$12,000.00	\$12,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Administration

Location Description:

Martin County

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

(DR2) DR1OR-009-001B Rehabilitation - Martin County

Activitiy Category:

Rehabilitation/reconstruction of residential structures **Project Number:** (DR2) DR1OR-009-001 **Projected Start Date:** 02/25/2010 **National Objective:**

Low/Mod

Activity Status: Under Way Project Title: The Board of Commissioners of the County of Martin Projected End Date: 09/30/2011

Responsible Organization:

The Board of Commissioners of the County of Martin

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$237,000.00
Total CDBG Program Funds Budgeted	N/A	\$237,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$237,000.00	\$237,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Martin county

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

(DR2) DR1OR-009-001C Relocation - Martin County

Activitiy Category:	Activity Status:
Relocation payments and assistance	Under Way
Project Number:	Project Title:
(DR2) DR1OR-009-001	The Board of Commissioners of the County of Martin
Projected Start Date:	Projected End Date:
02/25/2010	09/30/2011
National Objective:	Responsible Organization:
Low/Mod	The Board of Commissioners of the County of Martin

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$1,000.00
Total CDBG Program Funds Budgeted	N/A	\$1,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$1,000.00	\$1,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Relocation payments and assistance

Location Description:

Martin County

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

(DR2) DR1OR-009-002A Administration - Town of Chesterfield

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
(DR2) DR1OR-009-002	Town of Chesterfield
Projected Start Date:	Projected End Date:
02/25/2010	09/30/2011
National Objective:	Responsible Organization:
N/A	Town of Chesterfield

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$8,000.00
Total CDBG Program Funds Budgeted	N/A	\$8,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$8,000.00	\$8,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Town of Chesterfield	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Administration

Location Description:

Town of Chesterfield, Delaware/Madison, IN

Activity Progress Narrative:

Grant agreement documents, including resolution submitted to IHCDA. Received "Release of Funds". Submitted all setup documents to IHCDA. Project will be bid out in the month of August, due to shortage of qualified contractors. Quarterly report and performance measures submitted to IHCDA.

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

(DR2) DR1OR-009-002B Rehabilitation - Town of Chesterfield

Activitiy Category:

Rehabilitation/reconstruction of residential structures
Project Number:
(DR2) DR1OR-009-002
Projected Start Date:
02/25/2010
National Objective:
Low/Mod

Activity Status: Under Way Project Title: Town of Chesterfield Projected End Date: 09/30/2011 Responsible Organization: Town of Chesterfield

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$235,000.00
Total CDBG Program Funds Budgeted	N/A	\$235,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$235,000.00	\$235,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Town of Chesterfield	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Town of Chesterfield, Delaware/Madison, IN

Activity Progress Narrative:

All participants and non-participants have been notified. Reverification of income was completed. Compiled all client documents for signatures. Will be meeting with homeowners in July. Will hold seminars in July. Lead risk assessments will be completed in July. Plan to bid project in August.

Performance Measures

	This Report Period		Cumulative Actual Total / Exp		xpected	
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	0	0/0	0/0	0/11
# of Households benefitting	0	0	0	0/11	0/0	0/11
#Energy Star Replacement Windows	0	0	0	0/0	0/0	0/55
#Efficient AC added/replaced	0	0	0	0/0	0/0	0/2

#Replaced thermostats	0	0	0	0/0	0/0	0/6
#Replaced hot water heaters	0	0	0	0/0	0/0	0/1
#Light Fixtures (indoors) replaced	0	0	0	0/0	0/0	0/110
#Refrigerators replaced	0	0	0	0/0	0/0	0/2
#Dishwashers replaced	0	0	0	0/0	0/0	0/1

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

(DR2) DR1OR-009-003A Administration - Town of Camden

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$8,000.00
Total CDBG Program Funds Budgeted	N/A	\$8,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$8,000.00	\$8,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
TOWN OF CAMDEN	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Administration

Location Description:

Town of Camden, Carroll County, IN

Activity Progress Narrative:

Submitted all grant agreement documents. Received executed grant agreement and "Release of Funds". Established all participants. Submitted setup to IHCDA. Will hold workshop for local contractors on July 8th. First quarterly and intial performance measures reports submitted to IHCDA.

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

(DR2) DR1OR-009-003B Rehabilitation - Town of Camden

Activitiy Category:

Rehabilitation/reconstruction of residential structures **Project Number:** (DR2) DR1OR-009-003 **Projected Start Date:** 02/25/2010 **National Objective:** Low/Mod Activity Status: Under Way Project Title: Town of Camden Projected End Date: 09/30/2011 Responsible Organization: TOWN OF CAMDEN

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$242,000.00
Total CDBG Program Funds Budgeted	N/A	\$242,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$242,000.00	\$242,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
TOWN OF CAMDEN	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Town of Camden, Carroll County, IN

Activity Progress Narrative:

Client income reverification has been completed. Contacted each applicant to advise if they are able to participate or not. Will bid out as soon as we find local contractors. Whitewater has held a class for lead certification & license. Will hold workshop for local contractors to provide information regarding requirements and the grant process. Scheduled to bid project in August.

Performance Measures

	This Report Period		Cumulative	Cumulative Actual Total / Expect		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	0	0/0	0/0	0/12
# of housing units	0	0	0	0/0	0/0	0/12
# of Households benefitting	0	0	0	0/12	0/0	0/12
#Energy Star Replacement Windows	0	0	0	0/0	0/0	0/60

#Efficient AC added/replaced	0	0	0	0/0	0/0	0/2
#Replaced thermostats	0	0	0	0/0	0/0	0/6
#Replaced hot water heaters	0	0	0	0/0	0/0	0/2
#Light Fixtures (indoors) replaced	0	0	0	0/0	0/0	0/120
#Refrigerators replaced	0	0	0	0/0	0/0	0/2
#Dishwashers replaced	0	0	0	0/0	0/0	0/2
#Low flow toilets	0	0	0	0/0	0/0	0/2

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources

(DR2) DR1OR-009-004A Administration - Town of Dublin

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
(DR2) DR1OR-009-004	Town of Dublin
Projected Start Date:	Projected End Date:
02/25/2010	09/30/2011
National Objective:	Responsible Organization:
N/A	Town of Dublin

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$8,000.00
Total CDBG Program Funds Budgeted	N/A	\$8,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$8,000.00	\$8,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Town of Dublin	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Administration

Location Description:

Town of Dublin, Wayne county, IN

Activity Progress Narrative:

Grant agreement and other documents have been signed and submitted to IHCDA. Received executed Grant Agreement and "Release of Funds" from IHCDA. Setup for all participants submitted and complete. First quarterly report and initial performance measures report submitted to IHCDA.

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

(DR2) DR1OR-009-004B Rehabilitation - Town of Dublin

Activitiy Category:

Rehabilitation/reconstruction of residential structures
Project Number:
(DR2) DR1OR-009-004
Projected Start Date:
02/25/2010
National Objective:
Low/Mod

Activity Status: Under Way Project Title: Town of Dublin Projected End Date: 09/30/2011 Responsible Organization: Town of Dublin

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$242,000.00
Total CDBG Program Funds Budgeted	N/A	\$242,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$242,000.00	\$242,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Town of Dublin	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Town of Dublin, Wayne County, IN

Activity Progress Narrative:

Client re-verification is complete. Notification of participation has been completed. Initial homeowner documents have been signed. All seminars have been held. Lead Risk Assessments completed. Scope of work established and approved by homeowners. Will bid project in July.

Performance Measures

	This Report Period			Cumulative Ac	ctual Total / Expe	cted
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	0	0/0	0/0	0/12
# of housing units	0	0	0	0/0	0/0	0/12
# of Households benefitting	0	0	0	0/12	0/0	0/12
#Energy Star Replacement Windows	0	0	0	0/0	0/0	0/60

#Efficient AC added/replaced	0	0	0	0/0	0/0	0/2
#Replaced thermostats	0	0	0	0/0	0/0	0/6
#Replaced hot water heaters	0	0	0	0/0	0/0	0/2
#Light Fixtures (indoors) replaced	0	0	0	0/0	0/0	0/120
#Refrigerators replaced	0	0	0	0/0	0/0	0/2
#Dishwashers replaced	0	0	0	0/0	0/0	0/2
#Low flow toilets	0	0	0	0/0	0/0	0/2

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources

(DR2) DR1OR-009-005A County of Ohio- Administration

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
(DR2) DR1OR-009-005	Board of Commissioners of the County of Ohio
Projected Start Date:	Projected End Date:
06/16/2010	09/30/2011
National Objective:	Responsible Organization:
N/A	The Board of Commissioners of the County of Ohio

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$5,000.00
Total CDBG Program Funds Budgeted	N/A	\$5,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
The Board of Commissioners of the County of Ohio	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Administration Costs for County of Ohio

Location Description:

Rising Sun, IN

Activity Progress Narrative:

Recertifying applicants for eligibility; ordered energy audits; began environmental reviews.

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

(DR2) DR1OR-009-006A Administration - City of New Castle

Activitiy Category:

Administration **Project Number:** (DR2) DR1OR-009-006 **Projected Start Date:** 02/25/2010 **National Objective:** N/A Activity Status:

Under Way **Project Title:** City of New Castle **Projected End Date:** 09/30/2011 **Responsible Organization:**

New Castle, City of

Overall Total Projected Budget from All Sources	Apr 1 thru Jun 30, 2010 N/A	To Date \$8,000.00
Total CDBG Program Funds Budgeted	N/A	\$8,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$8,000.00	\$8,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
New Castle, City of	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Administration

Location Description:

City of New Castle, Henry County, IN

Activity Progress Narrative:

Grant agreement and all forms have been signed and submitted. New Castle has received executed grant agreement and "Release of Funds". Setup for all participants have been submitted and completed. First quarterly report and performance measures report submitted to IHCDA.

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

(DR2) DR1OR-009-006B Rehabilitation - City of New Castle

Activitiy Category:

Rehabilitation/reconstruction of residential structures **Project Number:** (DR2) DR1OR-009-006 **Projected Start Date:** 02/25/2010 **National Objective:** Low/Mod Activity Status: Under Way Project Title: City of New Castle Projected End Date: 09/30/2011 Responsible Organization: New Castle, City of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$242,000.00
Total CDBG Program Funds Budgeted	N/A	\$242,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$242,000.00	\$242,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
New Castle, City of	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

City of New Castle, Henry County, IN

Activity Progress Narrative:

Client income re-verification has been completed. All applicants have been notified of participation. Initial homeowner documents has been compiled and signed. Seminars have been held. Second inspection of homes completed. Lead Risk Assessments have been performed. Scope of Work is complete and waiting on Lead Assessment summary to include in scope. Project should be bid out in late July or early August.

Performance Measures

	This Report Period			Cumulative A	ctual Total / Expe	cted
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	0	0/0	0/0	0/12
# of housing units	0	0	0	0/0	0/0	0/12
# of Households benefitting	0	0	0	0/12	0/0	0/12
#Energy Star Replacement Windows	0	0	0	0/0	0/0	0/60

#Efficient AC added/replaced	0	0	0	0/0	0/0	0/2
#Replaced thermostats	0	0	0	0/0	0/0	0/6
#Replaced hot water heaters	0	0	0	0/0	0/0	0/2
#Light Fixtures (indoors) replaced	0	0	0	0/0	0/0	0/120
#Refrigerators replaced	0	0	0	0/0	0/0	0/2
#Dishwashers replaced	0	0	0	0/0	0/0	0/2
#Low flow toilets	0	0	0	0/0	0/0	0/2

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources

(DR2) DR1OR-009-007A Administration - Town of Oaktown

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
(DR2) DR1OR-009-007	Town of Oaktown
Projected Start Date:	Projected End Date:
02/25/2010	09/30/2011
National Objective:	Responsible Organization:
N/A	Town of Oaktown

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$9,350.00
Total CDBG Program Funds Budgeted	N/A	\$9,350.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$9,350.00	\$9,350.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Administration

Location Description:

Town of Oaktown, Knox County, IN

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

(DR2) DR1OR-009-007B Rehabilitation - Town of Oaktown

Activitiy Category:

Rehabilitation/reconstruction of residential structures **Project Number:** (DR2) DR1OR-009-007 **Projected Start Date:** 02/25/2010 **National Objective:** Low/Mod

Activity Status: Under Way

Project Title: Town of Oaktown Projected End Date: 09/30/2011 Responsible Organization: Town of Oaktown

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$187,150.00
Total CDBG Program Funds Budgeted	N/A	\$187,150.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$187,150.00	\$187,150.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Town of Oaktown, Knox County, IN

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

(DR2) DR1OR-009-007C Relocation - Town of Oaktown

Activitiy Category:	Activity Status:
Relocation payments and assistance	Under Way
Project Number:	Project Title:
(DR2) DR1OR-009-007	Town of Oaktown
Projected Start Date:	Projected End Date:
02/25/2010	09/30/2011
National Objective:	Responsible Organization:
Low/Mod	Town of Oaktown

Apr 1 thru Jun 30, 2010	To Date
N/A	\$500.00
N/A	\$500.00
\$0.00	\$0.00
\$500.00	\$500.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
	N/A N/A \$0.00 \$500.00 \$0.00 \$0.00

Activity Description:

Relocation payments and assistance

Location Description:

Town of Oaktown, Knox County, IN

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

(DR2) DR1OR-009-008A Administration - City of Tell City

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
(DR2) DR1OR-009-008	City of Tell City
Projected Start Date:	Projected End Date:
02/25/2010	09/30/2011
National Objective:	Responsible Organization:
N/A	Tell City, City of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$5,250.00
Total CDBG Program Funds Budgeted	N/A	\$5,250.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$5,250.00	\$5,250.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Administration

Location Description:

City of Tell City, Perry County, IN

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

(DR2) DR1OR-009-008B Rehabilitation - City of Tell City

Activitiy Category:

Rehabilitation/reconstruction of residential structures **Project Number:** (DR2) DR1OR-009-008 **Projected Start Date:** 02/25/2010 **National Objective:** Low/Mod

Activity Status:

Under Way **Project Title:** City of Tell City **Projected End Date:** 09/30/2011 **Responsible Organization:** Tell City, City of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$182,250.00
Total CDBG Program Funds Budgeted	N/A	\$182,250.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$182,250.00	\$182,250.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

City of Tell City, Perry County, IN

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

(DR2) DR1OR-009-009A Administration - City of Jasonville

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
(DR2) DR1OR-009-009	City of Jasonville
Projected Start Date:	Projected End Date:
02/25/2010	09/30/2011
National Objective:	Responsible Organization:
N/A	Jasonville, City of

Apr 1 thru Jun 30, 2010	To Date
N/A	\$9,000.00
N/A	\$9,000.00
\$0.00	\$0.00
\$9,000.00	\$9,000.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
	N/A N/A \$0.00 \$9,000.00 \$0.00 \$0.00 \$0.00

Activity Description:

Administration

Location Description:

City of Jasonville, Greene County, IN

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

(DR2) DR1OR-009-009B Rehabilitation - City of Jasonville

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
(DR2) DR1OR-009-009	City of Jasonville
Projected Start Date:	Projected End Date:
02/25/2010	09/30/2011
National Objective:	Responsible Organization:
Low/Mod	Jasonville, City of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$178,125.00
Total CDBG Program Funds Budgeted	N/A	\$178,125.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$178,125.00	\$178,125.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

City of Jasonville, Greene County, IN

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

(DR2) DR1OR-009-009C Relocation - City of Jasonville

Activitiy Category:

Relocation payments and assistance **Project Number:** (DR2) DR1OR-009-009 **Projected Start Date:** 02/25/2010 **National Objective:** Low/Mod

Activity Status:

Under Way **Project Title:** City of Jasonville **Projected End Date:** 09/30/2011 **Responsible Organization:** Jasonville, City of

Overall Apr 1 thru Jun 30, 2010 **To Date Total Projected Budget from All Sources** N/A \$375.00 **Total CDBG Program Funds Budgeted** N/A \$375.00 **Program Funds Drawdown** \$0.00 \$0.00 **Obligated CDBG DR Funds** \$375.00 \$375.00 **Expended CDBG DR Funds** \$0.00 \$0.00 **Match Contributed** \$0.00 \$0.00 \$0.00 **Program Income Received** \$0.00 **Program Income Drawdown** \$0.00 \$0.00

Activity Description:

Relocation payments and assistance

Location Description:

City of Jasonville, Greene County, IN

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

(DR2) DR1OR-009-010A Administration - City of Bedford

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
(DR2) DR1OR-009-010	City of Bedford
Projected Start Date:	Projected End Date:
02/25/2010	09/30/2011
National Objective:	Responsible Organization:
N/A	Bedford, City of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$7,500.00
Total CDBG Program Funds Budgeted	N/A	\$7,500.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$7,500.00	\$7,500.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Administration

Location Description:

City of Bedford, Lawrence County, IN

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

(DR2) DR1OR-009-010B Rehabilitation - City of Bedford

Activitiy Category: Rehabilitation/reconstruction of residential structures Project Number: (DR2) DR1OR-009-010 Projected Start Date: 02/25/2010 National Objective: Low/Mod

Activity Status: Under Way Project Title: City of Bedford Projected End Date: 09/30/2011 Responsible Organization:

Bedford, City of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$179,625.00
Total CDBG Program Funds Budgeted	N/A	\$179,625.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$179,625.00	\$179,625.00
Expended CDBG DR Funds	\$0.00	\$0.00
Bedford, City of	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

City of Bedford, Lawrence County, IN

Activity Progress Narrative:

Performance Measures

	This Report Period		Cumulative Act	ual Total / Expe	cted	
	Low	Mod	Total	Low	Mod	Total
# of Households benefitting	0	0	0	0/17	0/0	0/17

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

(DR2) DR1OR-009-010C Relocation - City of Bedford

Activitiy Category:	Activity Status:
Relocation payments and assistance	Under Way
Project Number:	Project Title:
(DR2) DR1OR-009-010	City of Bedford
Projected Start Date:	Projected End Date:
02/25/2010	09/30/2011
National Objective:	Responsible Organization:
Low/Mod	Bedford, City of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$375.00
Total CDBG Program Funds Budgeted	N/A	\$375.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$375.00	\$375.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Relocation payments and assistance

Location Description:

City of Bedford, Lawrence County, IN

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

(DR2) DR1OR-009-011A Administration - Town of Winamac

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
(DR2) DR1OR-009-011	Town of Winamac
Projected Start Date:	Projected End Date:
02/25/2010	09/30/2011
National Objective:	Responsible Organization:
N/A	Winamac, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$8,000.00
Total CDBG Program Funds Budgeted	N/A	\$8,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$8,000.00	\$8,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Administration

Location Description:

Town of Winamac, Pulaski County, IN

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

(DR2) DR1OR-009-011B Rehabilitation - Town of Winamac

Activitiy Category:

Rehabilitation/reconstruction of residential structures **Project Number:** (DR2) DR1OR-009-011 **Projected Start Date:** 02/25/2010 **National Objective:** Low/Mod Activity Status: Under Way Project Title: Town of Winamac Projected End Date: 09/30/2011 Responsible Organization:

Winamac, Town of

Overall Total Projected Budget from All Sources	Apr 1 thru Jun 30, 2010 N/A	To Date \$145,500.00
Total CDBG Program Funds Budgeted	N/A	\$145,500.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$145,500.00	\$145,500.00
Expended CDBG DR Funds	\$0.00	\$0.00
Winamac, Town of	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Town of Winamac, Pulaski County, IN

Activity Progress Narrative:

Performance Measures

	This Report Period		Cumulative Act	ual Total / Expe	cted	
	Low	Mod	Total	Low	Mod	Total
# of Households benefitting	0	0	0	0/8	0/0	0/8

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

(DR2) DR1OR-009-012A Administration - Town of Wheatland

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
(DR2) DR1OR-009-012	Town of Wheatland
Projected Start Date:	Projected End Date:
02/25/2010	09/30/2011
National Objective:	Responsible Organization:
N/A	Wheatland, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$9,150.00
Total CDBG Program Funds Budgeted	N/A	\$9,150.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$9,150.00	\$9,150.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Administration

Location Description:

Town of Wheatland, Knox County, IN

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

(DR2) DR1OR-009-012B Rehabilitation - Town of Wheatland

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
(DR2) DR1OR-009-012	Town of Wheatland
Projected Start Date:	Projected End Date:
02/25/2011	09/30/2011
National Objective:	Responsible Organization:
Low/Mod	Wheatland, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$182,850.00
Total CDBG Program Funds Budgeted	N/A	\$182,850.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$182,850.00	\$182,850.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Town of Wheatland, Knox County, IN

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

(DR2) DR1OR-009-012C Relocation - Town of Wheatland

Activitiy Category:

Relocation payments and assistance **Project Number:** (DR2) DR1OR-009-012 **Projected Start Date:** 02/25/2010 **National Objective:** Low/Mod Activity Status: Under Way Project Title: Town of Wheatland Projected End Date: 09/30/2011 Responsible Organization: Wheatland, Town of

Overall Total Projected Budget from All Sources Total CDBG Program Funds Budgeted	Apr 1 thru Jun 30, 2010 N/A N/A	To Date \$1,000.00 \$1,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds Expended CDBG DR Funds	\$1,000.00 \$0.00	\$1,000.00 \$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Relocation payments and assistance

Location Description:

Town of Wheatland, Knox County, IN

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Grantee Activity Number:(DR2) DR1OR-009-013AActivity Title:County of Dearborn- Administration

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
(DR2) DR1OR-009-013	The Board of Commissioners of the County or Dearborn
Projected Start Date:	Projected End Date:
06/18/2010	09/30/2011
National Objective:	Responsible Organization:
N/A	The Board of Commissioners of the County of Dearborn

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$7,000.00
Total CDBG Program Funds Budgeted	N/A	\$7,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$0.00	\$0.00
The Board of Commissioners of the County of Dearborn	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Administration costs for County of Dearborn

Location Description:

Lawrenceburg, IN

Activity Progress Narrative:

Recertifying applicants for eligibility; ordered energy audits; began environmental reviews.

Performance Measures

No Performance Measures found.

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

(DR2) DR1OR-009-014A Administration - City of Seymour

Administration Under Way
Project Number: Project Title:
(DR2) DR1OR-009-014 City of Seymour
Projected Start Date: Projected End Date:
02/25/2010 09/30/2011
National Objective: Responsible Organization:
N/A Seymour, City of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$7,500.00
Total CDBG Program Funds Budgeted	N/A	\$7,500.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$7,500.00	\$7,500.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Administration

Location Description:

City of Seymour, Jackson County, IN

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

(DR2) DR1OR-009-014B Rehabilitation - City of Seymour

Activitiy Category:

Rehabilitation/reconstruction of residential structures **Project Number:** (DR2) DR1OR-009-014 **Projected Start Date:** 02/25/2010 **National Objective:** Low/Mod

Activity Status:

Under Way **Project Title:** City of Seymour **Projected End Date:** 09/30/2011 **Responsible Organization:** Seymour, City of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$179,625.00
Total CDBG Program Funds Budgeted	N/A	\$179,625.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$179,625.00	\$179,625.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

City of Seymour, Jackson County, IN

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

(DR2) DR1OR-009-014C Relocation - City of Seymour

Activitiy Category:	Activity Status:
Relocation payments and assistance	Under Way
Project Number:	Project Title:
(DR2) DR1OR-009-014	City of Seymour
Projected Start Date:	Projected End Date:
02/25/2010	09/30/2011
National Objective:	Responsible Organization:
Low/Mod	Seymour, City of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$375.00
Total CDBG Program Funds Budgeted	N/A	\$375.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$375.00	\$375.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Relocation payments and assistance

Location Description:

City of Seymour, Jackson County, IN

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

(DR2) DR1OR-009-015A Administration - Town of Remington

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
(DR2) DR1OR-009-015	Town of Remington
Projected Start Date:	Projected End Date:
02/25/2010	09/30/2011
National Objective:	Responsible Organization:
N/A	Remington, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$8,000.00
Total CDBG Program Funds Budgeted	N/A	\$8,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$8,000.00	\$8,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Administration

Location Description:

Town of Remington, Jasper County, IN

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

(DR2) DR1OR-009-015B Rehabilitation - Town of Remington

Activitiy Category:

Rehabilitation/reconstruction of residential structures **Project Number:** (DR2) DR1OR-009-015 **Projected Start Date:** 02/25/2010 **National Objective:** Low/Mod

Activity Status: Under Way Project Title: Town of Remington Projected End Date: 09/30/2011

Responsible Organization:

Remington, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$193,000.00
Total CDBG Program Funds Budgeted	N/A	\$193,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$193,000.00	\$193,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Remington, Town of	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Town of Remington, Jasper County, IN

Activity Progress Narrative:

Performance Measures

	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total
# of Households benefitting	0	0	0	0/11	0/0	0/11

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

(DR2) DR1OR-009-016A Administration - City of North Vernon

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
(DR2) DR1OR-009-016	City of North Vernon
Projected Start Date:	Projected End Date:
02/25/2010	09/30/2011
National Objective:	Responsible Organization:
N/A	North Vernon, City of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$10,000.00
Total CDBG Program Funds Budgeted	N/A	\$10,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$10,000.00	\$10,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Administration

Location Description:

City of North Vernon, Jennings County, IN

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

(DR2) DR1OR-009-016B Rehabilitation - City of North Vernon

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
(DR2) DR1OR-009-016	City of North Vernon
Projected Start Date:	Projected End Date:
02/25/2010	09/30/2011
National Objective:	Responsible Organization:
Low/Mod	North Vernon, City of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$239,500.00
Total CDBG Program Funds Budgeted	N/A	\$239,500.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$239,500.00	\$239,500.00
Expended CDBG DR Funds	\$0.00	\$0.00
North Vernon, City of	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

City of North Vernon, Jennings County, IN

Activity Progress Narrative:

Performance Measures

	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total
# of Households benefitting	0	0	0	0/17	0/0	0/17

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

(DR2) DR1OR-009-016C Relocation - City of North Vernon

Activitiy Category:	Activity Status:
Relocation payments and assistance	Under Way
Project Number:	Project Title:
(DR2) DR1OR-009-016	City of North Vernon
Projected Start Date:	Projected End Date:
02/25/2010	09/30/2011
National Objective:	Responsible Organization:
Low/Mod	North Vernon, City of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$500.00
Total CDBG Program Funds Budgeted	N/A	\$500.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$500.00	\$500.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Relocation payments and assistance

Location Description:

City of North Vernon, Jennings County, IN

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

(DR2) DR1OR-009-017A Administration - Town of Hagerstown

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
(DR2) DR1OR-009-017	Town of Hagerstown
Projected Start Date:	Projected End Date:
02/25/2010	09/30/2011
National Objective:	Responsible Organization:
N/A	Hagerstown, Town of
	riagerstown, rown or

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$7,500.00
Total CDBG Program Funds Budgeted	N/A	\$7,500.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$7,500.00	\$7,500.00
Expended CDBG DR Funds	\$0.00	\$0.00
Hagerstown, Town of	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Administration

Location Description:

Town of Hagerstown, Wayne County, IN

Activity Progress Narrative:

Grant Agreement was executed, financial ledgers were set up, Conflict of Interest was verified, Fair Housing Brochures were distributed, set up reports were completed, the first draw was submitted.

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

(DR2) DR1OR-009-017B Rehabilitation - Town of Hagerstown

Activitiy Category:

Rehabilitation/reconstruction of residential structures **Project Number:** (DR2) DR1OR-009-017 **Projected Start Date:** 02/25/2010

National Objective: Low/Mod Activity Status:

Under Way **Project Title:** Town of Hagerstown **Projected End Date:** 09/30/2011

Responsible Organization:

Hagerstown, Town of

Overall Total Projected Budget from All Sources	Apr 1 thru Jun 30, 2010 N/A	To Date \$180,000.00
Total CDBG Program Funds Budgeted	N/A	\$180,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$180,000.00	\$180,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Hagerstown, Town of	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Town of Hagerstown, Wayne County, IN

Activity Progress Narrative:

13 homes were income verified, Section 106 review was completed, 12 homes were inspected, work Write-ups were completed and 12 homes were bid out. 12 homes were recommended for contract to the council and were accepted. Contractors are currently obtaining information and will likely be ready to sign contracts early next quarter. The 13th home will be inspected and bid out also early in the next quarter.

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	0	0/0	0/0	0/17
# of housing units	0	0	0	0/0	0/0	0/17

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

(DR2) DR1OR-009-018A Administration - County of Elkhart

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
(DR2) DR1OR-009-018	The Board of Commissioners of Elkhart County
Projected Start Date:	Projected End Date:
02/25/2010	09/30/2011
National Objective:	Responsible Organization:
N/A	Elkhart, County of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$13,000.00
Total CDBG Program Funds Budgeted	N/A	\$13,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$13,000.00	\$13,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Administration

Location Description:

County of Elkhart

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

(DR2) DR1OR-009-018B Rehabilitaton - County of Elkhart

Activitiy Category:

Rehabilitation/reconstruction of residential structures **Project Number:** (DR2) DR1OR-009-018 **Projected Start Date:** 02/25/2010 **National Objective:** Low/Mod Activity Status: Under Way Project Title: The Board of Commissioners of Elkhart County Projected End Date: 09/30/2011 Responsible Organization: Elkhart, County of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$112,000.00
Total CDBG Program Funds Budgeted	N/A	\$112,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$112,000.00	\$112,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

County of Elkhart

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

(DR2) DR1OR-009-019A Administration - County of Brown

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
(DR2) DR1OR-009-019	County of Brown
Projected Start Date:	Projected End Date:
04/19/2011	09/30/2011
National Objective:	Responsible Organization:
N/A	Brown County

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$23,750.00
Total CDBG Program Funds Budgeted	N/A	\$23,750.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$23,750.00	\$23,750.00
Expended CDBG DR Funds	\$0.00	\$0.00
Brown County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Administration

Location Description:

County of Brown

Activity Progress Narrative:

Grant Agreement was executed, financial ledgers were set up, Fair Houisng Brochures were distributed, set up reports were complete, the first draw was submitted.

Performance Measures

No Performance Measures found.

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

(DR2) DR1OR-009-019B Rehabilitation - County of Brown

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
(DR2) DR1OR-009-019	County of Brown
Projected Start Date:	Projected End Date:
04/19/2010	09/30/2011
National Objective:	Responsible Organization:
Low/Mod	Brown County

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$480,000.00
Total CDBG Program Funds Budgeted	N/A	\$480,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$480,000.00	\$480,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Brown County	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

County of Brown

Activity Progress Narrative:

19 homes were income verified, Section 106 review was completed, 19 homes were inspected, work Write-ups were completed and 19 homes will be bid early in the next quarter/

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	0	0/0	0/0	0/19
# of housing units	0	0	0	0/0	0/0	0/19

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Grantee Activity Number:	DR2-09-002A
Activity Title:	Economic Development

Activitiy Category:

Econ. development or recovery activity that creates/retains jobsUnder WayProject Number:Project TitDR2-09-002Cayuga EDProjected Start Date:Projected06/30/200901/31/2011National Objective:Responsit

Low/Mod

Activity Status: Under Way Project Title: Cayuga ED Projected End Date: 01/31/2011 Responsible Organization:

Cayuga, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$100,000.00
Total CDBG Program Funds Budgeted	N/A	\$100,000.00
Program Funds Drawdown	\$0.00	\$100,000.00
Obligated CDBG DR Funds	\$0.00	\$100,000.00
Expended CDBG DR Funds	\$0.00	\$100,000.00
Cayuga, Town of	\$0.00	\$100,000.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The Town of Cayuga is assisting Fabstar with the purchase of capital equipment which will enable the company to increase production and create 11 new jobs.

Location Description:

Fabstar, Inc., 200 E Maple, Cayuga, IN 47928

Activity Progress Narrative:

Performance Measures

	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total
# of buildings (non-residential)	0	0	0	0/0	0/0	0/0
# of Businesses	0	0	1	0/0	0/0	1/1
# of Persons benefitting	0	3	7	0/0	3/6	7/11
# of Permanent Jobs Created	0	3	7	0/0	3/6	7/11

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-003A

local admin

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR2-09-003	Chandler
Projected Start Date:	Projected End Date:
Projected Start Date: 06/17/2009	Projected End Date: 12/31/2010
-	•
06/17/2009	12/31/2010

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$42,850.00
Total CDBG Program Funds Budgeted	N/A	\$42,850.00
Program Funds Drawdown	\$11,000.00	\$42,850.00
Obligated CDBG DR Funds	\$11,000.00	\$42,850.00
Expended CDBG DR Funds	\$0.00	\$42,850.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Administration of waste water improvement projects to encourage economic development of the town.

Location Description:

417 East Jefferson Street Chandler, Indiana 47610

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-003B Waste water

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number: DR2-09-003 Projected Start Date: 06/17/2009 National Objective:

Low/Mod

Activity Status:

Under Way **Project Title:** Chandler **Projected End Date:** 12/31/2010 **Responsible Organization:** Chandler, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$1,601,000.00
Total CDBG Program Funds Budgeted	N/A	\$1,601,000.00
Program Funds Drawdown	\$850,193.19	\$1,601,000.00
Obligated CDBG DR Funds	\$850,193.19	\$1,601,000.00
Expended CDBG DR Funds	\$461,849.90	\$1,601,000.00
Chandler, Town of	\$461,849.90	\$1,601,000.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Waste water facility improvements to encourage growth and economic recovery in the area.

Location Description:

417 East Jefferson Street Chandler, Indiana 47610

Activity Progress Narrative:

Construction almost complete. Project is near completion.

Performance Measures

	This Report Period			Cumulative	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	
# of Public Facilities	0	0	0	0/0	0/0	0/1	
# of Persons benefitting	0	0	0	0/0	0/7685	0/14623	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Grantee Activity Number:	DR2-09-004A
Activity Title:	local admin

Activitiy Category:	
Administration	

Project Number: DR2-09-004 Projected Start Date: 06/18/2009 National Objective: N/A Activity Status: Under Way Project Title: LaFontaine, City of Projected End Date: 12/31/2010 Responsible Organization: LaFontaine, City of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$16,940.00
Total CDBG Program Funds Budgeted	N/A	\$16,940.00
Program Funds Drawdown	\$5,629.00	\$10,773.00
Obligated CDBG DR Funds	\$5,629.00	\$10,773.00
Expended CDBG DR Funds	\$5,235.00	\$13,417.00
LaFontaine, City of	\$5,235.00	\$13,417.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Local administration of water project.

Location Description:

13 West Branson Street LaFontaine, Indiana 46940

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-004B water improvement

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems **Project Number:** DR2-09-004 **Projected Start Date:** 06/18/2009

National Objective:

Low/Mod

Activity Status:

Under Way
Project Title:
LaFontaine, City of
Projected End Date:
12/31/2010
Responsible Organization:
LaFontaine, City of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$562,600.00
Total CDBG Program Funds Budgeted	N/A	\$562,600.00
Program Funds Drawdown	\$4,285.00	\$312,697.50
Obligated CDBG DR Funds	\$4,285.00	\$312,697.50
Expended CDBG DR Funds	\$0.00	\$312,697.50
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Improvement to water system including new storage tank and water lines.

Location Description:

13 West Branson Street LaFontaine, Indiana 46940

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-006A

admin

Activitiy Category:

Administration **Project Number:** DR2-09-006 **Projected Start Date:** 07/23/2009 **National Objective:** N/A

Activity Status: Under Way

Project Title: Elnora, Town of Projected End Date: 01/31/2011 Responsible Organization: Elnora, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$16,500.00
Total CDBG Program Funds Budgeted	N/A	\$16,500.00
Program Funds Drawdown	\$9,400.00	\$9,400.00
Obligated CDBG DR Funds	\$9,400.00	\$9,400.00
Expended CDBG DR Funds	\$9,400.00	\$9,400.00
Elnora, Town of	\$9,400.00	\$9,400.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

local administration of the project

Location Description:

PO Box 336 Elnora, IN 47529

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

DR2-09-006B wastewater improvements

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems **Project Number:** DR2-09-006 **Projected Start Date:** 07/23/2009 **National Objective:**

Low/Mod

Activity Status: Under Way Project Title: Elnora, Town of Projected End Date: 01/31/2011 Responsible Organization: Elnora, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$583,500.00
Total CDBG Program Funds Budgeted	N/A	\$583,500.00
Program Funds Drawdown	\$17,313.33	\$17,313.33
Obligated CDBG DR Funds	\$17,313.33	\$17,313.33
Expended CDBG DR Funds	\$17,313.33	\$17,313.33
Elnora, Town of	\$17,313.33	\$17,313.33
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

wastewater treatment plant and collection system improvements

Location Description:

PO Box 336 Elnora, IN 47529

Activity Progress Narrative:

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Public Facilities	0	0	0	0/0	0/0	0/1
# of Persons benefitting	0	0	0	0/0	0/428	0/721

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-008A General Admin

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR2-09-008	Brookston, Town of
Projected Start Date:	Projected End Date:
08/11/2009	02/28/2011
National Objective:	Responsible Organization:
N/A	Brookston, Town of
N/A	Brookston, Iown of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$19,250.00
Total CDBG Program Funds Budgeted	N/A	\$19,250.00
Program Funds Drawdown	\$19,250.00	\$19,250.00
Obligated CDBG DR Funds	\$19,250.00	\$19,250.00
Expended CDBG DR Funds	\$0.00	\$19,250.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Local admin

Location Description:

PO Box 238 Brookston, IN 47923

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-008B Flood/Drainage

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number: DR2-09-008 Projected Start Date: 08/11/2009 National Objective:

Low/Mod

Activity Status:

Under Way **Project Title:** Brookston, Town of **Projected End Date:** 02/28/2011 **Responsible Organization:** Brookston, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$630,750.00
Total CDBG Program Funds Budgeted	N/A	\$630,750.00
Program Funds Drawdown	\$99,000.00	\$99,000.00
Obligated CDBG DR Funds	\$99,000.00	\$99,000.00
Expended CDBG DR Funds	\$104,000.00	\$104,000.00
Brookston, Town of	\$104,000.00	\$104,000.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Storm Drainage project as a part of economic recovery

Location Description:

PO Box 238 Brookston, IN 47923

Activity Progress Narrative:

Performance Measures

	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total
# of Persons benefitting	0	0	0	0/0	0/934	0/1616

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

DR2-09-009B Flood/Drainage Facilities

Activitiy Category:

Rehabilitation/reconstruction of a public improvement **Project Number:** DR2-09-009 **Projected Start Date:** 08/11/2009 **National Objective:** Low/Mod Activity Status: Under Way Project Title: Claypool, Town of Projected End Date: 02/28/2011 Responsible Organization: Claypool, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$972,000.00
Total CDBG Program Funds Budgeted	N/A	\$972,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$31,443.75	\$31,443.75
Claypool, Town of	\$31,443.75	\$31,443.75
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Storm Drianage as part of the overall economic recovery efforts.

Location Description:

PO Box Claypool, IN 46510

Activity Progress Narrative:

Performance Measures

	This Report Period		Cumulative Actual Total / Expected		cted	
	Low	Mod	Total	Low	Mod	Total
# of Persons benefitting	0	0	0	0/0	0/168	0/311

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-010A Flood/Drainage Facilities

Activitiy Category:

Rehabilitation/reconstruction of a public improvement **Project Number:** DR2-09-010 **Projected Start Date:**

08/11/2009

National Objective:

Low/Mod

Activity Status:

Under way
Project Title:
Cromwell, Town of
Projected End Date:
02/28/2011
Responsible Organization:

Cromwell, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total CDBG Program Funds Budgeted	N/A	\$1,000,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$72,271.65	\$72,271.65
Cromwell, Town of	\$72,271.65	\$72,271.65
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Storm Drainage as part of overall economic recovery efforts.

Location Description:

PO Box 574 (200 Water Street) Cromwell, IN 46732

Activity Progress Narrative:

Performance Measures

	This Report Period			Cumulative Actual Total / Expecte		cted
	Low	Mod	Total	Low	Mod	Total
# of Persons benefitting	0	0	0	0/0	0/274	0/465

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Activitiy Category:

Administration **Project Number:** DR2-09-012 **Projected Start Date:** 08/11/2009 **National Objective:** N/A

Activity Status: Under Way Project Title: Gosport, Town of Projected End Date: 02/28/2011 Responsible Organization:

Gosport, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$28,000.00
Total CDBG Program Funds Budgeted	N/A	\$28,000.00
Program Funds Drawdown	\$10,000.00	\$10,000.00
Obligated CDBG DR Funds	\$10,000.00	\$10,000.00
Expended CDBG DR Funds	\$14,500.00	\$14,500.00
Gosport, Town of	\$14,500.00	\$14,500.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

DR2-09-012A

General Admin

Activity Description:

Local Admin

Location Description:

PO Box 146 Gosport, IN 47433

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-012B Flood/Storm Facilities

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems **Project Number:** DR2-09-012 **Projected Start Date:** 08/11/2009 **National Objective:**

Low/Mod

Activity Status:

Under Way **Project Title:** Gosport, Town of **Projected End Date:** 02/28/2011 **Responsible Organization:** Gosport, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$972,000.00
Total CDBG Program Funds Budgeted	N/A	\$972,000.00
Program Funds Drawdown	\$106,039.75	\$106,039.75
Obligated CDBG DR Funds	\$106,039.75	\$106,039.75
Expended CDBG DR Funds	\$155,525.97	\$155,525.97
Gosport, Town of	\$155,525.97	\$155,525.97
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Storm Drainage as part of overall economic recovery efforts.

Location Description:

Through out town of Gosport

Activity Progress Narrative:

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		cted
	Low	Mod	Total	Low	Mod	Total
# of Persons benefitting	0	0	0	0/0	0/182	0/303

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

DR2-09-013A General Admin

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR2-09-013	Kewana, Town of
Projected Start Date:	Projected End Date:
08/11/2009	02/28/2011
National Objective:	Responsible Organization:
N/A	Kewana, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$28,000.00
Total CDBG Program Funds Budgeted	N/A	\$28,000.00
Program Funds Drawdown	\$9,500.00	\$9,500.00
Obligated CDBG DR Funds	\$9,500.00	\$9,500.00
Expended CDBG DR Funds	\$9,500.00	\$9,500.00
Kewana, Town of	\$9,500.00	\$9,500.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Local Admin

Location Description:

PO Box 5 Kewana, IN 46939

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-013B Flood/Drainage Facilities

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems **Project Number:** DR2-09-013 **Projected Start Date:** 08/11/2009 **National Objective:**

Low/Mod

Activity Status:

Under Way
Project Title:
Kewana, Town of
Projected End Date:
02/28/2011
Responsible Organization:
Kewana, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$972,000.00
Total CDBG Program Funds Budgeted	N/A	\$972,000.00
Program Funds Drawdown	\$438,200.00	\$438,200.00
Obligated CDBG DR Funds	\$438,200.00	\$438,200.00
Expended CDBG DR Funds	\$535,200.00	\$535,200.00
Kewana, Town of	\$535,200.00	\$535,200.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Storm Drainage as part of the overall economic recovery efforts.

Location Description:

Throuhg out town of Kewana

Activity Progress Narrative:

Performance Measures

	This Report Period		Cumulative Actual Total / E		cted	
	Low	Mod	Total	Low	Mod	Total
# of Persons benefitting	0	0	0	0/0	0/694	0/875

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Activitiy Category:

Administration **Project Number:** DR2-09-014 **Projected Start Date:** 08/11/2009 **National Objective:** N/A

Activity Status: Under Way Project Title: Lanesville, Town of Projected End Date: 02/28/2011 Responsible Organization:

Lanesville, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$27,275.00
Total CDBG Program Funds Budgeted	N/A	\$27,275.00
Program Funds Drawdown	\$15,137.50	\$15,137.50
Obligated CDBG DR Funds	\$15,137.50	\$15,137.50
Expended CDBG DR Funds	\$15,137.50	\$15,137.50
Lanesville, Town of	\$15,137.50	\$15,137.50
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

DR2-09-014A

General Admin

Activity Description:

Local Admin

Location Description:

PO Box 6 Lanesville, IN 47136

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-014B Flood/Drainage Facilities

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems **Project Number:** DR2-09-014 **Projected Start Date:** 08/11/2009 **National Objective:**

Low/Mod

Activity Status:

Under Way
Project Title:
Lanesville, Town of
Projected End Date:
02/28/2011
Responsible Organization:
Lanesville, Town of

Overall Apr 1 thru Jun 30, 2010 **To Date** \$967,700.00 **Total Projected Budget from All Sources** N/A N/A **Total CDBG Program Funds Budgeted** \$967,700.00 **Program Funds Drawdown** \$68,000.00 \$68,000.00 **Obligated CDBG DR Funds** \$68,000.00 \$68,000.00 **Expended CDBG DR Funds** \$68,000.00 \$68,000.00 Lanesville, Town of \$68,000.00 \$68,000.00 **Match Contributed** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 \$0.00 **Program Income Drawdown** \$0.00

Activity Description:

Storm Drainage as part of overall economic recovery efforts.

Location Description:

Through out town of Lanesville.

Activity Progress Narrative:

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		cted
	Low	Mod	Total	Low	Mod	Total
# of Persons benefitting	0	0	0	0/0	0/131	0/216

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

DR2-09-016B Flood/Drainage Facilities

Activitiy Category:

Rehabilitation/reconstruction of a public improvement **Project Number:** DR2-09-016 **Projected Start Date:** 08/11/2009 **National Objective:** Low/Mod Activity Status: Under Way Project Title: Lyons, Town of Projected End Date: 02/28/2011 Responsible Organization: Lyons, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$848,760.00
Total CDBG Program Funds Budgeted	N/A	\$848,760.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$61,600.00	\$61,600.00
Lyons, Town of	\$61,600.00	\$61,600.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Storm Drainage as part of overall economic recovery efforts.

Location Description:

Through out town of Lyons.

Activity Progress Narrative:

Performance Measures

	This Report Period			Cumulative Actual Tota		cted
	Low	Mod	Total	Low	Mod	Total
# of Persons benefitting	0	0	0	0/0	0/124	0/174

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-017A General Admin

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR2-09-017	Napoleon, Town of
Projected Start Date:	Projected End Date:
Projected Start Date: 08/11/2009	Projected End Date: 02/28/2011
-	-
08/11/2009	02/28/2011

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$26,525.00
Total CDBG Program Funds Budgeted	N/A	\$26,525.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$20,410.00	\$20,410.00
Napoleon, Town of	\$20,410.00	\$20,410.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Local Admin

Location Description:

PO Box 47 Napoleon, IN 47034

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-017B Flood/Drainage Facilities

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number: DR2-09-017 Projected Start Date: 08/11/2009 National Objective:

Low/Mod

Activity Status:

Under Way **Project Title:** Napoleon, Town of **Projected End Date:** 02/28/2011 **Responsible Organization:**

Napoleon, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$981,475.00
Total CDBG Program Funds Budgeted	N/A	\$981,475.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$101,489.11	\$101,489.11
Napoleon, Town of	\$101,489.11	\$101,489.11
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Storm Drainage as part of the overall economic recovery efforts.

Location Description:

Through out entire town.

Activity Progress Narrative:

Performance Measures

	This Report Period		Cumulative Actual Total / Expected		cted	
	Low	Mod	Total	Low	Mod	Total
# of Persons benefitting	0	0	0	0/0	0/140	0/245

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

DR2-09-018A General Admin

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR2-09-018	Nashville, Town of
Projected Start Date:	Projected End Date:
08/11/2009	02/28/2011
National Objective:	Responsible Organization:
N/A	Nashville, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$26,500.00
Total CDBG Program Funds Budgeted	N/A	\$26,500.00
Program Funds Drawdown	\$13,500.00	\$13,500.00
Obligated CDBG DR Funds	\$13,500.00	\$13,500.00
Expended CDBG DR Funds	\$13,000.00	\$26,500.00
Nashville, Town of	\$13,000.00	\$26,500.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Local Admin

Location Description:

200 Commercial Drive Nashville, IN 47448

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-018B Flood/Drainage Facilities

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems **Project Number:** DR2-09-018 **Projected Start Date:** 08/11/2009 **National Objective:**

Low/Mod

Activity Status:

Under Way
Project Title:
Nashville, Town of
Projected End Date:
02/28/2011
Responsible Organization:
Nashville, Town of

Apr 1 thru Jun 30, 2010	To Date
N/A	\$960,228.00
N/A	\$960,228.00
\$93,800.00	\$93,800.00
\$93,800.00	\$93,800.00
\$20,518.75	\$93,800.00
\$20,518.75	\$93,800.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
	N/A N/A \$93,800.00 \$93,800.00 \$20,518.75 \$20,518.75 \$0.00 \$0.00

Activity Description:

Storm Drainage as part of overall economic recovery efforts.

Location Description:

Through out town of Nashville.

Activity Progress Narrative:

Performance Measures

	This Report Period		Cumulative Actual Total / Expected		cted	
	Low	Mod	Total	Low	Mod	Total
# of Persons benefitting	0	0	0	0/0	0/453	0/825

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Grantee Activity Number:DR2-09-019AActivity Title:General Adm

Activitiy Category:

Administration **Project Number:** DR2-09-019 **Projected Start Date:** 08/11/2009 **National Objective:** N/A

General Admin Activity Status:

Under Way Project Title: New Richmond,Town of Projected End Date: 02/28/2011 Responsible Organization: New Richmond, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$17,250.00
Total CDBG Program Funds Budgeted	N/A	\$17,250.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$7,000.00	\$7,000.00
New Richmond, Town of	\$7,000.00	\$7,000.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Local Admin

Location Description:

PO Box 210 New Richmond, IN 47967

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-019B Flood/Drainage Facilities

Activitiy Category:

Rehabilitation/reconstruction of a public improvement **Project Number:** DR2-09-019 **Projected Start Date:** 08/11/2009

National Objective:

Low/Mod

Activity Status:

Under Way **Project Title:** New Richmond,Town of **Projected End Date:** 02/28/2011 **Responsible Organization:**

New Richmond, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$552,750.00
Total CDBG Program Funds Budgeted	N/A	\$552,750.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$115,896.00	\$115,896.00
New Richmond, Town of	\$115,896.00	\$115,896.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Storm Drainage as part of overall economic recovery efforts.

Location Description:

Through out town of New Richmond.

Activity Progress Narrative:

Performance Measures

	This Report Period		ort Period Cumulative Actual Total / Expect		cted	
	Low	Mod	Total	Low	Mod	Total
# of Persons benefitting	0	0	0	0/0	0/64	0/114

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Grantee Activity	Number:
Activity Title:	

DR2-09-020B Flood/Drainage Facilities

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems
Project Number:
DR2-09-020
Projected Start Date:
08/11/2009
National Objective:

Low/Mod

Activity Status: Planned Project Title: Odon, Town of Projected End Date: 02/28/2011 Responsible Organization: Odon, Town of

Apr 1 thru Jun 30, 2010	To Date
N/A	\$972,000.00
N/A	\$972,000.00
\$64,600.00	\$64,600.00
\$64,600.00	\$64,600.00
\$0.00	\$64,600.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
	N/A N/A \$64,600.00 \$64,600.00 \$0.00 \$0.00

Activity Description:

Storm Drainage as part of overall economic recovery efforts.

Location Description:

Through entire town of Odon.

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-021A General Admin

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR2-09-021	Ridgeville, Town of
Projected Start Date:	Projected End Date:
00/44/0000	
08/11/2009	02/28/2011
National Objective:	02/28/2011 Responsible Organization:

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$26,931.00
Total CDBG Program Funds Budgeted	N/A	\$26,931.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$11,931.00	\$11,931.00
Ridgeville, Town of	\$11,931.00	\$11,931.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Local Admin

Location Description:

PO Box43/106 S Walnut St. Ridgeville, IN 47380

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-021B Flood/Drainage Facilities

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number: DR2-09-021 Projected Start Date: 08/11/2009 National Objective:

Low/Mod

Activity Status:

Under Way **Project Title:** Ridgeville, Town of **Projected End Date:** 02/28/2011 **Responsible Organization:**

Ridgeville, Town of

Overall Total Projected Budget from All Sources	Apr 1 thru Jun 30, 2010 N/A	To Date \$924,319.00
Total CDBG Program Funds Budgeted	N/A	\$924,319.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$56,000.00	\$56,000.00
Ridgeville, Town of	\$56,000.00	\$56,000.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Storm drainage as part of overall economic recovery efforts.

Location Description:

Through out town of Ridgeville.

Activity Progress Narrative:

Performance Measures

	This Report Period		Cumulative Act	ual Total / Expe	cted	
	Low	Mod	Total	Low	Mod	Total
# of Persons benefitting	0	0	0	0/0	0/156	0/197

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Grantee Activity Number:	DR2-09-021C
Activity Title:	Acquisition

Activitiy Category:	Activity Status:
Acquisition - general	Under Way
Project Number:	Project Title:
DR2-09-021	Ridgeville, Town of
Projected Start Date:	Projected End Date:
03/09/2010	02/28/2012
National Objective:	Responsible Organization:
Low/Mod	Ridgeville, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$6,000.00
Total CDBG Program Funds Budgeted	N/A	\$6,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$6,000.00	\$6,000.00
Ridgeville, Town of	\$6,000.00	\$6,000.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The town will purchase an empty lot and will put a retention pond on it as part of a stormwater project.

Location Description:

Ridgeville, Indiana

Activity Progress Narrative:

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	0	0/0	0/0	0/1

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-022A General Admin

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR2-09-022	Rockport, City of
Projected Start Date:	Projected End Date:
Projected Start Date: 08/11/2009	Projected End Date: 02/28/2011
-	•
08/11/2009	02/28/2011

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$27,250.00
Total CDBG Program Funds Budgeted	N/A	\$27,250.00
Program Funds Drawdown	\$16,500.00	\$16,500.00
Obligated CDBG DR Funds	\$16,500.00	\$16,500.00
Expended CDBG DR Funds	\$16,500.00	\$16,500.00
Rockport, City of	\$16,500.00	\$16,500.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Local Admin

Location Description:

426 Main St. Rockport, IN 47635

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-022B Flood/Drainage Facilities

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number: DR2-09-022 Projected Start Date: 08/11/2009 National Objective: Low/Mod Activity Status:

Under Way **Project Title:** Rockport, City of **Projected End Date:** 02/28/2011 **Responsible Organization:** Rockport, City of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$945,750.00
Total CDBG Program Funds Budgeted	N/A	\$945,750.00
Program Funds Drawdown	\$101,916.65	\$101,916.65
Obligated CDBG DR Funds	\$101,916.65	\$101,916.65
Expended CDBG DR Funds	\$126,568.65	\$126,568.65
Rockport, City of	\$126,568.65	\$126,568.65
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Storm drainage as part of overall economic recovery efforts.

Location Description:

Through out city of Rockport.

Activity Progress Narrative:

Performance Measures

	This Report Period		s Report Period Cumulative Actual Total / Expected		ected	
	Low	Mod	Total	Low	Mod	Total
# of Persons benefitting	0	0	0	0/0	0/1233	0/2160

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Grantee Activity Number:DR2-09-023AActivity Title:General Admin

Activity Status:
Under Way
Project Title:
Sandborn, Town of
Projected End Date:
02/28/2011
Responsible Organization:
Sandborn, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$27,500.00
Total CDBG Program Funds Budgeted	N/A	\$27,500.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$13,000.00	\$13,000.00
Sandborn, Town of	\$13,000.00	\$13,000.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Local Admin

Location Description:

PO Box 135 Sandborn, IN 47578

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-023B Flood/Drainage Facilities

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems **Project Number:** DR2-09-023 **Projected Start Date:** 08/11/2009 **National Objective:**

Low/Mod

Activity Status:

Under Way
Project Title:
Sandborn, Town of
Projected End Date:
02/28/2011
Responsible Organization:
Sandborn, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$952,650.00
Total CDBG Program Funds Budgeted	N/A	\$952,650.00
Program Funds Drawdown	\$62,320.00	\$62,320.00
Obligated CDBG DR Funds	\$62,320.00	\$62,320.00
Expended CDBG DR Funds	\$122,701.06	\$122,701.06
Sandborn, Town of	\$122,701.06	\$122,701.06
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Storm drainage as part of overall economic recovery efforts.

Location Description:

Through out town of Sandborn

Activity Progress Narrative:

Performance Measures

	This Report Period		Cumulative Actual Total / Expected		cted	
	Low	Mod	Total	Low	Mod	Total
# of Persons benefitting	0	0	0	0/0	0/259	0/474

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Grantee Activity Number:DR2-09-024AActivity Title:General Admin

Activitiy Category:

Administration **Project Number:** DR2-09-024 **Projected Start Date:** 08/11/2009 **National Objective:** N/A Activity Status: Under Way Project Title: South Whitley, Town of Projected End Date: 02/28/2011 Responsible Organization: South Whitley, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$22,000.00
Total CDBG Program Funds Budgeted	N/A	\$22,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$10,000.00	\$10,000.00
South Whitley, Town of	\$10,000.00	\$10,000.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Local Admin

Location Description:

118 E Front St. SouthWhitley, IN 46787

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-025B Flood/Drainage Facilities

Activitiy Category:

Rehabilitation/reconstruction of a public improvement **Project Number:** DR2-09-025 **Projected Start Date:**

08/11/2009

National Objective:

Low/Mod

Activity Status:

Under Way
Project Title:
Staunton, Town of
Projected End Date:
02/28/2011
Responsible Organization:
· · · ·

Staunton, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$972,000.00
Total CDBG Program Funds Budgeted	N/A	\$972,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$97,000.00	\$97,000.00
Staunton, Town of	\$97,000.00	\$97,000.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Storm drainage as part of overall economic recovery efforts.

Location Description:

Through out town of Staunton.

Activity Progress Narrative:

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Persons benefitting	0	0	0	0/0	0/275	0/500

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Grantee Activity Number:DR2-09-027AActivity Title:General Admin

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR2-09-027	Tell City, City of
Projected Start Date:	Projected End Date:
08/11/2009	02/28/2011
National Objective:	Responsible Organization:
N/A	Tell City, City of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$15,082.00
Total CDBG Program Funds Budgeted	N/A	\$15,082.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$9,150.00	\$9,150.00
Tell City, City of	\$9,150.00	\$9,150.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Local Admin

Location Description:

700 Main St. Tell City, IN 47586

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-027B Flood/Drainage Facilities

Activitiy Category:

Rehabilitation/reconstruction of a public improvement **Project Number:** DR2-09-027

Projected Start Date: 08/11/2009 National Objective:

Low/Mod

Activity Status:

Under Way **Project Title:** Tell City, City of **Projected End Date:** 02/28/2011 **Responsible Organization:** Tell City, City of

Apr 1 thru Jun 30, 2010	To Date
N/A	\$468,270.00
N/A	\$468,270.00
\$0.00	\$0.00
\$0.00	\$0.00
\$77,600.00	\$77,600.00
\$77,600.00	\$77,600.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
	N/A N/A \$0.00 \$0.00 \$77,600.00 \$77,600.00 \$0.00 \$0.00

Activity Description:

Storm Drainage as part of overall economic recovery efforts.

Location Description:

Through out city of Tell City.

Activity Progress Narrative:

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Persons benefitting	0	0	0	0/0	0/120	0/177

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Grantee Activity Number:DR2-09-028AActivity Title:General Admin

Activitiy Category:

Administration **Project Number:** DR2-09-028 **Projected Start Date:** 08/11/2009 **National Objective:** N/A Activity Status: Under Way Project Title: Wabash, City of Projected End Date: 02/28/2011 Responsible Organization:

Wabash, City of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$28,000.00
Total CDBG Program Funds Budgeted	N/A	\$28,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$10,000.00	\$10,000.00
Wabash, City of	\$10,000.00	\$10,000.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Local Admin

Location Description:

202 South Wabash St. Wabash, IN 46992

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-028B Flood/Drainage Facilities

Activitiy Category:

Rehabilitation/reconstruction of a public improvement **Project Number:** DR2-09-028 **Projected Start Date:**

08/11/2009

National Objective: Low/Mod

Activity Status:

Under Way **Project Title:** Wabash, City of **Projected End Date:** 02/28/2011 **Responsible Organization:** Wabash, City of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$972,000.00
Total CDBG Program Funds Budgeted	N/A	\$972,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$94,084.00	\$94,084.00
Wabash, City of	\$94,084.00	\$94,084.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Storm drainage as part of overall economic recovery efforts.

Location Description:

Through out city of Wabash

Activity Progress Narrative:

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Persons benefitting	0	0	0	0/0	0/294	0/477

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Grantee Activity Number:DR2-09-029AActivity Title:General Admin

Activitiy Category:

Administration **Project Number:** DR2-09-029 **Projected Start Date:** 08/11/2009 **National Objective:** N/A

Activity Status: Under Way Project Title: Worthington, Town of Projected End Date:

02/28/2011

Responsible Organization:

Worthington, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$27,125.00
Total CDBG Program Funds Budgeted	N/A	\$27,125.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$12,850.00	\$12,850.00
Worthington, Town of	\$12,850.00	\$12,850.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Local Admin

Location Description:

20 South Commercial Worthington, IN 47471

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-029B Flood/Drainage Facilities

Activitiy Category:

Rehabilitation/reconstruction of a public improvement **Project Number:** DR2-09-029 **Projected Start Date:** 08/11/2009

National Objective:

Low/Mod

Activity Status:

Under Way
Project Title:
Worthington, Town of
Projected End Date:
02/28/2011
Responsible Organization:

Worthington, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$937,875.00
Total CDBG Program Funds Budgeted	N/A	\$937,875.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$88,000.00	\$88,000.00
Worthington, Town of	\$88,000.00	\$88,000.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Storm Drainage as part of overall economic recovery efforts.

Location Description:

Through out town of Worthington

Activity Progress Narrative:

Performance Measures

	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total
# of Persons benefitting	0	0	0	0/0	0/838	0/1480

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Grantee Activity Number:	DR2-09-031A
Activity Title:	Local Administration

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR2-09-031	Princeton, Town of
Projected Start Date:	Projected End Date:
09/08/2009	03/31/2011
National Objective:	Responsible Organization:
N/A	Princeton, City of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$62,034.00
Total CDBG Program Funds Budgeted	N/A	\$62,034.00
Program Funds Drawdown	\$37,034.00	\$37,034.00
Obligated CDBG DR Funds	\$37,034.00	\$37,034.00
Expended CDBG DR Funds	\$47,034.00	\$47,034.00
Princeton, City of	\$47,034.00	\$47,034.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Local administration of water treatment plant improvement project.

Location Description:

PO Box 15 Princeton, Indiana 47670

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-031B
Water Improvements

Activitiy Category:

Low/Mod

Construction/reconstruction of water/sewer lines or systems **Project Number:** DR2-09-031 **Projected Start Date:** 09/08/2009 **National Objective:**

Activity Status:

Under Way
Project Title:
Princeton, Town of
Projected End Date:
03/31/2011
Responsible Organization:
Princeton, City of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$2,368,366.00
Total CDBG Program Funds Budgeted	N/A	\$2,368,366.00
Program Funds Drawdown	\$1,000.00	\$1,000.00
Obligated CDBG DR Funds	\$1,000.00	\$1,000.00
Expended CDBG DR Funds	\$158,070.30	\$158,070.30
Princeton, City of	\$158,070.30	\$158,070.30
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Improvements to the existing water treatment plant.

Location Description:

PO Box 15 Princeton, Indiana 47670

Activity Progress Narrative:

Performance Measures

	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total
# of Public Facilities	0	0	0	0/0	0/0	0/1
# of Persons benefitting	0	0	0	0/0	0/3977	0/7682

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Grantee Activity Number:	DR2-09-032A
Activity Title:	Local Administration

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR2-09-032	Swayzee, Town of
Projected Start Date:	Projected End Date:
09/08/2009	03/31/2011
National Objective:	Responsible Organization:
N/A	Swayzee, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$15,800.00
Total CDBG Program Funds Budgeted	N/A	\$15,800.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$15,800.00	\$15,800.00
Swayzee, Town of	\$15,800.00	\$15,800.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Local administration of a waterworks improvement project.

Location Description:

213 S. Washington Street Swayzee, Indiana 46986

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-032B Drinking Water

Activitiy Category:

Low/Mod

Construction/reconstruction of water/sewer lines or systems **Project Number:** DR2-09-032 **Projected Start Date:** 09/08/2009 **National Objective:** Activity Status: Under Way Project Title: Swayzee, Town of Projected End Date:

03/31/2011

Responsible Organization:

Swayzee, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$496,200.00
Total CDBG Program Funds Budgeted	N/A	\$496,200.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$178,865.00	\$178,865.00
Swayzee, Town of	\$178,865.00	\$178,865.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Drinking water system improvements

Location Description:

213 S. Washington Street Swayzee, Indiana 46986

Activity Progress Narrative:

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Public Facilities	0	0	0	0/0	0/0	0/1
# of Persons benefitting	0	0	0	0/0	0/637	0/1064

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

DR2-09-033B Waste Water Improvements

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems
Project Number:
DR2-09-033
Projected Start Date:
09/08/2009
National Objective:

Low/Mod

Activity Status: Under Way Project Title: Prince's Lake, Town of Projected End Date: 03/31/2011 Responsible Organization: Prince's Lake, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$1,223,500.00
Total CDBG Program Funds Budgeted	N/A	\$1,223,500.00
Program Funds Drawdown	\$66,467.00	\$66,467.00
Obligated CDBG DR Funds	\$66,467.00	\$66,467.00
Expended CDBG DR Funds	\$102,379.22	\$102,379.22
Prince's Lake, Town of	\$102,379.22	\$102,379.22
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Waste water treatment plant improvements

Location Description:

PO Box 127 Prince's Lake, Indiana 46164

Activity Progress Narrative:

Performance Measures

	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total
# of Public Facilities	0	0	0	0/0	0/0	0/1
# of Persons benefitting	0	0	0	0/0	0/1133	0/2151

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-035B Drinking Water

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems **Project Number:** DR2-09-035 **Projected Start Date:** 09/08/2009

National Objective:

Low/Mod

Activity Status:

Under Way **Project Title:** Gas City, City of **Projected End Date:** 03/31/2011 **Responsible Organization:** Gas City, City of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$1,571,302.00
Total CDBG Program Funds Budgeted	N/A	\$1,571,302.00
Program Funds Drawdown	\$198,510.10	\$198,510.10
Obligated CDBG DR Funds	\$198,510.10	\$198,510.10
Expended CDBG DR Funds	\$689,674.95	\$689,674.95
Gas City, City of	\$689,674.95	\$689,674.95
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Construction of a drinking water treatment facility

Location Description:

311 East Main Street Gas City, Indiana 46933

Activity Progress Narrative:

Performance Measures

	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total
# of Public Facilities	0	0	0	0/0	0/0	0/1
# of Persons benefitting	0	0	0	0/0	0/3109	0/5591

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Grantee Activity Number:	DR2-09-036A
Activity Title:	Local Administration

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR2-09-036	Spencer, Town of
Projected Start Date:	Projected End Date:
09/15/2009	03/31/2011
National Objective:	Responsible Organization:
N/A	Spencer, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$20,531.00
Total CDBG Program Funds Budgeted	N/A	\$20,531.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$10,212.00	\$10,212.00
Spencer, Town of	\$10,212.00	\$10,212.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Local administration of CDBG Disaster wastewater improvement project.

Location Description:

90 North West Street Spencer Indiana

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-036B Waste Water

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems **Project Number:**

DR2-09-036 **Projected Start Date:** 09/15/2009 **National Objective:**

Low/Mod

Activity Status:

Under Way **Project Title:** Spencer, Town of **Projected End Date:** 03/31/2011 **Responsible Organization:** Spencer, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$706,250.00
Total CDBG Program Funds Budgeted	N/A	\$706,250.00
Program Funds Drawdown	\$128,210.40	\$128,210.40
Obligated CDBG DR Funds	\$128,210.40	\$128,210.40
Expended CDBG DR Funds	\$380,916.30	\$380,916.30
Spencer, Town of	\$380,916.30	\$380,916.30
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

CDBG Disaster project for wastewater system improvements.

Location Description:

90 North West Street, Spencer, Indiana

East Streetand Cooper Street to Market Street to wastewater treatment plant; Height St. and Morgan Ave. south to Market St. to wwtp; Hillside Ave. south to Cooper St. between Montgomer St. and West St.; High School Rd. south to New Jersey St., then east to 5th St. to the Prospect Park lift station; West Morgan St. east to 5th st. to the Prospect Park lift station.

Activity Progress Narrative:

Performance Measures

	This	This Report Period		Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Public Facilities	0	0	0	0/0	0/0	0/1
# of Persons benefitting	0	0	0	0/0	0/1310	0/2508

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Grantee Activity Number:	DR2-09-039A
Activity Title:	Local Administration

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR2-09-039	Elberfeld, Town of
Projected Start Date:	Projected End Date:
09/18/2009	04/30/2011
National Objective:	Responsible Organization:
N/A	Elberfeld, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$24,237.00
Total CDBG Program Funds Budgeted	N/A	\$24,237.00
Program Funds Drawdown	\$16,737.00	\$16,737.00
Obligated CDBG DR Funds	\$16,737.00	\$16,737.00
Expended CDBG DR Funds	\$16,737.00	\$16,737.00
Elberfeld, Town of	\$16,737.00	\$16,737.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Local administration of cdbg funded disaster recovery wastewater system improvements project.

Location Description:

PO Box 37 Elberfeld, Indiana 47613

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-039B wastewater system improvements

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems **Project Number:** DR2-09-039 **Projected Start Date:** 09/18/2009 **National Objective:**

Low/Mod

Activity Status:

Under Way
Project Title:
Elberfeld, Town of
Projected End Date:
04/30/2011
Responsible Organization:
Elberfeld, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$854,500.00
Total CDBG Program Funds Budgeted	N/A	\$854,500.00
Program Funds Drawdown	\$4,000.00	\$4,000.00
Obligated CDBG DR Funds	\$4,000.00	\$4,000.00
Expended CDBG DR Funds	\$48,007.00	\$48,007.00
Elberfeld, Town of	\$48,007.00	\$48,007.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The Town will make multiple improvements to the wastewater collection system.

Location Description:

PO Box 37 Elberfeld, Indiana 47613

Activity Progress Narrative:

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Public Facilities	0	0	0	0/0	0/0	0/1
# of Persons benefitting	0	0	0	0/0	0/542	0/996

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

DR2-09-041B fire truck

Activitiy Category:

Rehabilitation/reconstruction of public facilities **Project Number:** DR2-09-041 **Projected Start Date:** 10/14/2009 **National Objective:** Low/Mod Activity Status: Under Way Project Title: Montezuma, Town of Projected End Date: 04/30/2011 Responsible Organization: Montezuma, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$146,250.00
Total CDBG Program Funds Budgeted	N/A	\$146,250.00
Program Funds Drawdown	\$3,750.00	\$3,750.00
Obligated CDBG DR Funds	\$3,750.00	\$3,750.00
Expended CDBG DR Funds	\$3,750.00	\$3,750.00
Montezuma, Town of	\$3,750.00	\$3,750.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

construction and purchase of a tanker fire truck

Location Description:

fire station in the Town of Montezuma

Activity Progress Narrative:

Performance Measures

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of Public Facilities	0	0	0	0/0	0/0	0/1
# of Persons benefitting	0	0	0	0/0	0/632	0/1179

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-042A Fire Station

Activitiy Category: Activity Status: Rehabilitation/reconstruction of public facilities Under Way **Project Number: Project Title:** Brook, Town of DR2-09-042 **Projected End Date: Projected Start Date:** 10/14/2009 04/30/2011 National Objective: **Responsible Organization:** Low/Mod Brook, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total CDBG Program Funds Budgeted	N/A	\$500,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$7,545.28	\$7,545.28
Brook, Town of	\$7,545.28	\$7,545.28
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Construction of a new fire station to serve the Town of Brook, Iroquois Twp., Washington Twp., and the southern part of Jackson Twp. in Newton County

Location Description:

Town of Brook, Indiana on the eastern edge of town on State Hwy. 16

Activity Progress Narrative:

Performance Measures

	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total
# of Public Facilities	0	0	0	0/0	0/0	0/1
# of Persons benefitting	0	0	0	0/0	0/847	0/1538

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

DR2-09-043A local administration

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR2-09-043	Laurel, Town of
Projected Start Date:	Projected End Date:
10/14/2009	04/30/2011
National Objective:	Responsible Organization:
N/A	Laurel, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$3,525.00
Total CDBG Program Funds Budgeted	N/A	\$3,525.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$3,525.00	\$3,525.00
Laurel, Town of	\$3,525.00	\$3,525.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

local administration of fire truck project

Location Description:

PO Box 232 Laurel, Indiana 47024

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-043B Fire Truck

Activitiy Category:

Rehabilitation/reconstruction of public facilities **Project Number:** DR2-09-043

Projected Start Date: 10/14/2009 National Objective:

Low/Mod

Activity Status:

Under Way **Project Title:** Laurel, Town of **Projected End Date:** 04/30/2011 **Responsible Organization:** Laurel, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$140,995.00
Total CDBG Program Funds Budgeted	N/A	\$140,995.00
Program Funds Drawdown	\$140,995.00	\$140,995.00
Obligated CDBG DR Funds	\$140,995.00	\$140,995.00
Expended CDBG DR Funds	\$140,995.00	\$140,995.00
Laurel, Town of	\$140,995.00	\$140,995.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Purchase of a new tanker fire truck.

Location Description:

Fire station in the Town of Laurel, Indiana

Activity Progress Narrative:

Performance Measures

	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total
# of Public Facilities	0	0	0	0/0	0/0	0/1
# of Persons benefitting	0	0	0	0/0	0/1573	0/2193

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Grantee Activity Number:DR2-09-046AActivity Title:local administration

Activitiy Category:

Administration **Project Number:** DR2-09-046 **Projected Start Date:** 10/13/2009 **National Objective:** N/A Activity Status: Under Way Project Title: Jasonville, City of Projected End Date: 04/30/2011 Responsible Organization:

Jasonville, City of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$15,500.00
Total CDBG Program Funds Budgeted	N/A	\$15,500.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$8,200.00	\$8,200.00
Jasonville, City of	\$8,200.00	\$8,200.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Local administration of fire station construction project.

Location Description:

251 W. Main Street Jasonville, Indiana 47438

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-046B Construction of fire station

Activity Status:
Under Way
Project Title:
Jasonville, City of
Projected End Date:
04/30/2011
Responsible Organization:
Jasonville, City of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$484,500.00
Total CDBG Program Funds Budgeted	N/A	\$484,500.00
Program Funds Drawdown	\$29,000.00	\$29,000.00
Obligated CDBG DR Funds	\$29,000.00	\$29,000.00
Expended CDBG DR Funds	\$50,510.00	\$50,510.00
Jasonville, City of	\$50,510.00	\$50,510.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Construction of a new fire station.

Location Description:

Cook Street in Jasonville

Activity Progress Narrative:

Performance Measures

	This Report Period			Cumulative Ac	Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total	
# of Public Facilities	0	0	0	0/0	0/0	0/1	
# of Persons benefitting	0	0	0	0/0	0/1596	0/2490	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Grantee Activity Number:	DR2-09-048A
Activity Title:	local administration

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR2-09-048	Nashville, Town of
Projected Start Date:	Projected End Date:
10/13/2009	04/30/2011
National Objective:	Responsible Organization:
N/A	Nashville, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$15,500.00
Total CDBG Program Funds Budgeted	N/A	\$15,500.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$8,500.00	\$8,500.00
Nashville, Town of	\$8,500.00	\$8,500.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Local administration of CDBG Downtown Revitalization project.

Location Description:

200 Commercial Drive Nashville, Indiana

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-048B

Downtown Revitalization

Rehabilitation/reconstruction of a public improvement **Project Number:** DR2-09-048

Projected Start Date: 10/13/2009 National Objective:

Low/Mod

Activity Status:

Under Way
Project Title:
Nashville, Town of
Projected End Date:
04/30/2011
Responsible Organization:

Nashville, Town of

Apr 1 thru Jun 30, 2010	To Date
N/A	\$484,500.00
N/A	\$484,500.00
\$0.00	\$0.00
\$0.00	\$0.00
\$59,850.00	\$59,850.00
\$59,850.00	\$59,850.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
	N/A N/A \$0.00 \$59,850.00 \$59,850.00 \$59,850.00 \$0.00

Activity Description:

Implementation of a downtown revitalization project the will include new sidewalks and curbs, curb extensions at intersections, new light fixtures, new site furnishings/seating alcoves/signage and utility improvements (inlets).

Location Description:

Downtown Nashville along Jefferson Street.

Activity Progress Narrative:

Performance Measures

	This Report Period		Cumulative Actual Total / Expected		cted	
	Low	Mod	Total	Low	Mod	Total
# of Persons benefitting	0	0	0	0/0	0/453	0/825

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Grantee Activity Number:	DR2-09-050A
Activity Title:	Local Admin

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR2-09-050	Town of Brookston
Projected Start Date:	Projected End Date:
10/08/2009	12/31/2010
National Objective:	Responsible Organization:
N/A	Town of Brookston

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$2,500.00
Total CDBG Program Funds Budgeted	N/A	\$2,500.00
Program Funds Drawdown	\$2,500.00	\$2,500.00
Obligated CDBG DR Funds	\$2,500.00	\$2,500.00
Expended CDBG DR Funds	\$0.00	\$2,500.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Local Admin

Location Description:

PO Box 238 Brookston, IN 47923

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-050B

Planning

Activitiy Category:	Activity Status:
Planning	Under Way
Project Number:	Project Title:
DR2-09-050	Town of Brookston
Projected Start Date:	Projected End Date:
10/08/2009	12/31/2010
National Objective:	Responsible Organization:
N/A	Town of Brookston

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$47,500.00
Total CDBG Program Funds Budgeted	N/A	\$47,500.00
Program Funds Drawdown	\$18,000.00	\$18,000.00
Obligated CDBG DR Funds	\$18,000.00	\$18,000.00
Expended CDBG DR Funds	\$29,500.00	\$47,500.00
Town of Brookston	\$29,500.00	\$47,500.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Downtown Revitalization Plan

Location Description:

PO Box 238 Brookston, IN 238

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-053A Town of Oxford

Activitiy Category:

Administration **Project Number:** DR2-09-053 **Projected Start Date:** 10/08/2009 **National Objective:** N/A

Activity Status:

Under Way **Project Title:** Town of Oxford **Projected End Date:** 12/31/2010 **Responsible Organization:** Town of Oxford

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$1,025.00
Total CDBG Program Funds Budgeted	N/A	\$1,025.00
Program Funds Drawdown	\$615.00	\$615.00
Obligated CDBG DR Funds	\$615.00	\$615.00
Expended CDBG DR Funds	\$1,025.00	\$1,025.00
Town of Oxford	\$1,025.00	\$1,025.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Local Admin

Location Description:

PO Box 54 Oxford, IN 47971

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Grantee Activity Number:DR2-09-053BActivity Title:Planning

Activitiy Category:	Activity Status:
Planning	Under Way
Project Number:	Project Title:
DR2-09-053	Town of Oxford
Projected Start Date:	Projected End Date:
10/08/2009	12/31/2010
National Objective:	Responsible Organization:
N/A	Town of Oxford

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$41,000.00
Total CDBG Program Funds Budgeted	N/A	\$41,000.00
Program Funds Drawdown	\$24,600.00	\$24,600.00
Obligated CDBG DR Funds	\$24,600.00	\$24,600.00
Expended CDBG DR Funds	\$41,000.00	\$41,000.00
Town of Oxford	\$41,000.00	\$41,000.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Downtown Revitalization Planning

Location Description:

PO Box 54 Oxford, IN 47971

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR2-09-054	Washington, City of
Projected Start Date:	Projected End Date:
10/13/2009	04/30/2011
National Objective:	Responsible Organization:
N/A	Washington, City of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$15,500.00
Total CDBG Program Funds Budgeted	N/A	\$15,500.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$8,200.00	\$8,200.00
Washington, City of	\$8,200.00	\$8,200.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Local administration of a downtown revitalization project.

Location Description:

101 NE 3rd Street Washington, Indiana 47501

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-054B Downtown Revitalization

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of a public improvement	Under Way
Project Number:	Project Title:
DR2-09-054	Washington, City of
Projected Start Date:	Projected End Date:
10/13/2009	04/30/2011
National Objective:	Responsible Organization:
Low/Mod	Washington, City of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$484,500.00
Total CDBG Program Funds Budgeted	N/A	\$484,500.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$68,600.00	\$68,600.00
Washington, City of	\$68,600.00	\$68,600.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Removal and installation of 21,600 sq. ft. of concrete sidewalks, 2,160 l.f. of concrete curbs, 18 curb ramps, and 2,140 sq. ft. of brick pavers along with some minor stormwater drainage improvements.

Location Description:

City of Washington along East Main Street from NE 1st St. to NE 5th St. in the downtown area

Activity Progress Narrative:

Performance Measures

	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total
# of Persons benefitting	0	0	0	0/0	0/5838	0/11380
# of Linear feet of Public Improvement	0	0	0	0/0	0/0	0/25900

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Grantee Activity Number:DR2-09-055BActivity Title:Planning

Activitiy Category:	Activity Status:
Planning	Under Way
Project Number:	Project Title:
DR2-09-055	City of Bicknell
Projected Start Date:	Projected End Date:
10/08/2009	12/31/2010
National Objective:	Responsible Organization:
N/A	City of Bicknell

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$45,750.00
Total CDBG Program Funds Budgeted	N/A	\$45,750.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$27,726.00	\$27,726.00
City of Bicknell	\$27,726.00	\$27,726.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Downtown Revitalization Plan

Location Description:

119 E 2nd Street Bicknell, IN 47512

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-057B

Planning

Activitiy Category:	Activity Status:
Planning	Under Way
Project Number:	Project Title:
DR2-09-057	Town of Oaktown
Projected Start Date:	Projected End Date:
10/08/2009	12/31/2010
National Objective:	Responsible Organization:
N/A	Town of Oaktown

Apr 1 thru Jun 30, 2010	To Date
N/A	\$45,750.00
N/A	\$45,750.00
\$0.00	\$0.00
\$0.00	\$0.00
\$27,450.00	\$27,450.00
\$27,450.00	\$27,450.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
	N/A N/A \$0.00 \$0.00 \$27,450.00 \$27,450.00 \$0.00 \$0.00

Activity Description:

Downtown Revitalization Plannin

Location Description:

PO Box 150 Oaktown, IN 47561

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-058A Local Admin

Activitiy Category:

Administration **Project Number:** DR2-09-058 **Projected Start Date:** 10/08/2009 **National Objective:** N/A

Activity Status:

Under Way **Project Title:** Town of Clayton **Projected End Date:** 12/31/2010 **Responsible Organization:**

Town of Clayton

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$1,250.00
Total CDBG Program Funds Budgeted	N/A	\$1,250.00
Program Funds Drawdown	\$750.00	\$750.00
Obligated CDBG DR Funds	\$750.00	\$750.00
Expended CDBG DR Funds	\$750.00	\$750.00
Town of Clayton	\$750.00	\$750.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Local Admin

Location Description:

PO Box 23 Clayton, IN 46118

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Grantee Activity Number:DR2-09-058BActivity Title:Planning

Activitiy Category:	Activity Status:
Planning	Under Way
Project Number:	Project Title:
DR2-09-058	Town of Clayton
Projected Start Date:	Projected End Date:
10/08/2009	12/31/2010
National Objective:	Responsible Organization:
N/A	Town of Clayton

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$48,750.00
Total CDBG Program Funds Budgeted	N/A	\$48,750.00
Program Funds Drawdown	\$29,250.00	\$29,250.00
Obligated CDBG DR Funds	\$29,250.00	\$29,250.00
Expended CDBG DR Funds	\$29,250.00	\$29,250.00
Town of Clayton	\$29,250.00	\$29,250.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Downtown Revitalization Plan

Location Description:

PO Box 23 Clayton, IN 46118

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-059A

Local Admin

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR2-09-059	Town of Waynetown
Projected Start Date:	Projected End Date:
Projected Start Date: 10/08/2009	Projected End Date: 12/31/2010
•	-
10/08/2009	12/31/2010

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$1,250.00
Total CDBG Program Funds Budgeted	N/A	\$1,250.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$750.00	\$750.00
Town of Waynetown	\$750.00	\$750.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Local Admin

Location Description:

PO Box 215 Waynetown, IN 47990

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-059B Planning

Activitiy Category:

Planning **Project Number:** DR2-09-059 **Projected Start Date:** 10/08/2009 **National Objective:** N/A Activity Status: Under Way Project Title: Town of Waynetown Projected End Date: 12/31/2010 Responsible Organization: Town of Waynetown

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$48,750.00
Total CDBG Program Funds Budgeted	N/A	\$48,750.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$29,250.00	\$29,250.00
Town of Waynetown	\$29,250.00	\$29,250.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Downtown Revitalization Plan

Location Description:

PO Box 215 Waynetown, IN 47990

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

DR2-09-064A local administration

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR2-09-064	Huntingburg, City of
Projected Start Date:	Projected End Date:
10/27/2009	05/31/2011
National Objective:	Responsible Organization:
N/A	Huntingburg, City of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$5,725.00
Total CDBG Program Funds Budgeted	N/A	\$5,725.00
Program Funds Drawdown	\$5,725.00	\$5,725.00
Obligated CDBG DR Funds	\$5,725.00	\$5,725.00
Expended CDBG DR Funds	\$5,725.00	\$5,725.00
Huntingburg, City of	\$5,725.00	\$5,725.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

local administration of a wastewater treatment project

Location Description:

508 E. Fourth Street Huntingburg, Indiana 47542

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-064B

wastewater treatment

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number: DR2-09-064 Projected Start Date: 10/27/2009 National Objective:

Low/Mod

Activity Status:

Under Way
Project Title:
Huntingburg, City of
Projected End Date:
05/31/2011
Responsible Organization:
Huntingburg, City of

Apr 1 thru Jun 30, 2010	To Date
N/A	\$114,000.00
N/A	\$114,000.00
\$2,500.00	\$2,500.00
\$2,500.00	\$2,500.00
\$2,500.00	\$2,500.00
\$2,500.00	\$2,500.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
	N/A N/A \$2,500.00 \$2,500.00 \$2,500.00 \$2,500.00 \$0.00 \$0.00

Activity Description:

The City of Huntingburg is under and interlocutory agreed order with the Indiana Department of Environmental Management. Elements of the project include expanding the equalization basin, construction of an earthen berm, installation of headwalls and backflow gates on new and existing drainage outlets as well as many other improvements to the treatment plant.

Location Description:

508 E. Fourth Street Huntingburg, Indiana 47542

Activity Progress Narrative:

Performance Measures

	This Report Period		Cumulative Ac	tual Total / Expe	ected	
	Low	Mod	Total	Low	Mod	Total
# of Public Facilities	0	0	0	0/0	0/0	0/1
# of Persons benefitting	0	0	0	0/0	0/2848	0/5398

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Grantee Activity Number:	DR2-09-071A
Activity Title:	Local administration

Activitiy Category: Activity Status: Under Way Administration **Project Title: Project Number:** Chandler, Town of DR2-09-071 **Projected End Date: Projected Start Date:** 01/11/2010 07/31/2012 National Objective: **Responsible Organization:** N/A Chandler, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$96,228.00
Total CDBG Program Funds Budgeted	N/A	\$96,228.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$57,191.00	\$57,191.00
Chandler, Town of	\$57,191.00	\$57,191.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

local administration of a water treatment facility project.

Location Description:

417 E. Jefferson Street Chandler, Indiana 47610

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-071B Water treatment facility

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems **Project Number:** DR2-09-071 **Projected Start Date:** 01/11/2010

National Objective:

Low/Mod

Activity Status:

Under way
Project Title:
Chandler, Town of
Projected End Date:
07/31/2012
Responsible Organization:

Chandler, Town of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$3,738,100.00
Total CDBG Program Funds Budgeted	N/A	\$3,738,100.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$5,000.00	\$5,000.00
Chandler, Town of	\$5,000.00	\$5,000.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Construction of a new water treatment plant.

Location Description:

417 East Jefferson Street Chandler, IN 47610

Activity Progress Narrative:

Performance Measures

	This Report Period		Cumulative	Actual Total / E	xpected	
	Low	Mod	Total	Low	Mod	Total
# of Public Facilities	0	0	0	0/0	0/0	0/1
# of Persons benefitting	0	0	0	0/0	0/7685	0/14263

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Grantee Activity Number:	DR2-09-074A
Activity Title:	Local Administration

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR2-09-074	Scottsburg, City of
Projected Start Date:	Projected End Date:
01/11/2010	07/31/2012
National Objective:	Responsible Organization:
N/A	Scottsburg, City of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$12,000.00
Total CDBG Program Funds Budgeted	N/A	\$12,000.00
Program Funds Drawdown	\$6,000.00	\$6,000.00
Obligated CDBG DR Funds	\$6,000.00	\$6,000.00
Expended CDBG DR Funds	\$6,000.00	\$6,000.00
Scottsburg, City of	\$6,000.00	\$6,000.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Local administration of an economic development project.

Location Description:

2 East McClain Avenue Scottsburg, IN 47170

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-074B Job creation

Activitiy Category:

Econ. development or recovery activity that creates/retains jobs **Project Number:** DR2-09-074 **Projected Start Date:** 01/11/2010 **National Objective:** Low/Mod

Activity Status:

Under Way **Project Title:** Scottsburg, City of **Projected End Date:** 07/31/2012 **Responsible Organization:** Scottsburg, City of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$468,000.00
Total CDBG Program Funds Budgeted	N/A	\$468,000.00
Program Funds Drawdown	\$431,095.00	\$431,095.00
Obligated CDBG DR Funds	\$431,095.00	\$431,095.00
Expended CDBG DR Funds	\$431,095.00	\$431,095.00
Scottsburg, City of	\$431,095.00	\$431,095.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Straylight will purchase equipment which will result in the creation of 24 full-time jobs.

Location Description:

Stray Light Optical Technologies 8210 South Lake Road South Scottsburg, IN 47170

Activity Progress Narrative:

Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	
# of Businesses	0	0	0	0/0	0/0	0/1	
# of Permanent Jobs Created	0	0	0	0/0	0/13	0/24	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Grantee Activity Number:	DR2-09-079A
Activity Title:	Administration

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$3,750.00
Total CDBG Program Funds Budgeted	N/A	\$3,750.00
Program Funds Drawdown	\$3,750.00	\$3,750.00
Obligated CDBG DR Funds	\$3,750.00	\$3,750.00
Expended CDBG DR Funds	\$3,750.00	\$3,750.00
Grant County	\$3,750.00	\$3,750.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Local administration of an economic development project.

Location Description:

401 S. Adams Marion, IN 46953

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-079B job creation

Activitiy Category:

Econ. development or recovery activity that creates/retains jobs
Project Number:
DR2-09-079
Projected Start Date:
02/24/2010
National Objective:
Low/Mod

Activity Status:

Under Way **Project Title:** Grant County **Projected End Date:** 09/30/2012 **Responsible Organization:** Grant County

Apr 1 thru Jun 30, 2010	To Date
N/A	\$146,250.00
N/A	\$146,250.00
\$146,250.00	\$146,250.00
\$146,250.00	\$146,250.00
\$146,250.00	\$146,250.00
\$146,250.00	\$146,250.00
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$0.00
	N/A N/A \$146,250.00 \$146,250.00 \$146,250.00 \$146,250.00 \$0.00 \$0.00

Activity Description:

Each company will use grant funds to purchase capital equipement which result in the creation of a total of 30 full-time jobs.

Location Description:

JG Bowers, Inc./Advanced Cabinet Systems, PO Box 167, Marion, IN 46952 Warehouse/Processing Solutions, 201 E. Charles Street, Marion, IN 46952 Computer Age Engineering, 867 E. 38th Street, Marion, IN 46952

Activity Progress Narrative:

Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	
# of Businesses	0	0	0	0/0	0/0	0/3	
# of Permanent Jobs Created	0	0	0	0/0	0/18	0/30	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Grantee Activity Number:	DR2-09-082A
Activity Title:	job creation

Activitiy Category:

Econ. development or recovery activity that creates/retains jobs **Project Number:**

DR2-09-082 Projected Start Date: 03/05/2010 National Objective:

Low/Mod

Activity Status: Under Way Project Title: Kendallville, City of Projected End Date: 10/31/2011 Responsible Organization: Kendallville, City of

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$455,000.00
Total CDBG Program Funds Budgeted	N/A	\$455,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$0.00
Expended CDBG DR Funds	\$455,000.00	\$455,000.00
Kendallville, City of	\$455,000.00	\$455,000.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

The City of Kendallville has experienced significant employment declines due to recent plant closures and layoffs. The City will use grant funds to assist Creative Liquid Coatings, a molding and painting supplier which molds and paints exterior body plastics, composites and metals purchase equipment. The company will use grant funds to purchase six paint application robots which will allow the company to expand its operations in Kendallville and create 65 new jobs.

Location Description:

Creative Liquid Coatings 2620 Marion Dr. Kendallville, IN 46755

Activity Progress Narrative:

	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total
# of Businesses	0	0	0	0/0	0/0	0/1
# of Permanent Jobs Created	0	0	0	0/0	0/34	0/65

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-Admin-A State Admin

Activitiy Category: Administration Project Number: DR2-09-Admin Projected Start Date: 02/01/2009 National Objective: N/A

Activity Status: Under Way Project Title: State Admin Projected End Date: 12/31/2012 Responsible Organization: State of Indiana

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$7,838,610.50
Total CDBG Program Funds Budgeted	N/A	\$7,838,610.50
Program Funds Drawdown	\$24,307.29	\$78,989.15
Obligated CDBG DR Funds	\$24,307.29	\$78,989.15
Expended CDBG DR Funds	\$47,865.77	\$112,563.13
State of Indiana	\$47,865.77	\$112,563.13
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General State Admin

Location Description:

State of Indiana

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2-09-Admin-B IHCDA Admin

Activitiy Category:

Administration **Project Number:** DR2-09-Admin **Projected Start Date:** 02/01/2009 **National Objective:** N/A

Activity Status:

Under Way **Project Title:** State Admin **Projected End Date:** 12/31/2012 **Responsible Organization:** State of Indiana

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$870,957.00
Total CDBG Program Funds Budgeted	N/A	\$870,957.00
Program Funds Drawdown	\$24,791.29	\$24,791.29
Obligated CDBG DR Funds	\$0.00	\$594,016.00
Expended CDBG DR Funds	\$24,791.29	\$24,791.29
State of Indiana	\$24,791.29	\$24,791.29
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

IHCDA Disaster 2 Admin

Location Description:

State of Indiana

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

DR2H-09-100A Heritage Place at Parkview LP

Activitiy Category:	Activity Status:
Acquisition - general	Under Way
Project Number:	Project Title:
DR2H-09-100	Heritage Place at Parkview, LP
Projected Start Date:	Projected End Date:
11/01/2009	11/01/2011
11/01/2009 National Objective:	11/01/2011 Responsible Organization:

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$217,329.00
Total CDBG Program Funds Budgeted	N/A	\$217,329.00
Program Funds Drawdown	\$0.00	\$217,329.00
Obligated CDBG DR Funds	\$0.00	\$217,329.00
Expended CDBG DR Funds	\$0.00	\$217,329.00
Heritage Place at Parkview LP	\$0.00	\$217,329.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Construction of new housing

Location Description:

Lawrence, Marion County, IN

Activity Progress Narrative:

The funds were used to acquired approximately 4.28 acres to construction a single, four story structure to provide affordable housing for qualified senior residents. Construction on the structure has begun and is approximately 81% complete.

	This Report Period		Cumulative Actual Total / Expect		cted	
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	0	0/0	0/0	0/1
# of housing units	0	0	0	0/0	0/0	0/4
# of Households benefitting	0	0	0	1/4	0/0	1/4
# of Parcels acquired voluntarily	0	0	0	0/0	0/0	0/2

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2H-09-101A Spicewood Garden Apartments

Activitiy Category:	Activity Status:
Construction of new housing	Under Way
Project Number:	Project Title:
DR2H-09-101	Spicewood Garden Apartments LP
Projected Start Date:	Projected End Date:
04/16/2009	10/01/2010
National Objective:	Responsible Organization:
Low/Mod	Spicewood Garden Apartments, L.P.

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$150,000.00
Total CDBG Program Funds Budgeted	N/A	\$150,000.00
Program Funds Drawdown	\$0.00	\$150,000.00
Obligated CDBG DR Funds	\$0.00	\$150,000.00
Expended CDBG DR Funds	\$0.00	\$150,000.00
Spicewood Garden Apartments, L.P.	\$0.00	\$150,000.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Construction of new housing

Location Description:

Sheridan, Hamilton County, IN

Activity Progress Narrative:

Recipient has requested close out monitoring. Scheduling to be determined. All close out paperwork was submitted to IHCDA in April, 2010.

Performance Measures

	This Report Period		Cumulative Actual Total / Expected		xpected	
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	0	0/0	0/0	7/7
# of Households benefitting	0	0	0	11/7	0/0	11/7
#Low flow showerheads	0	0	0	0/0	0/0	7/7
#Units other green	0	0	0	0/0	0/0	7/7

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

DR2H-09-111A New Construction - Wexford of Michigan City

Activitiy Category:	Activity Status:
Construction of new housing	Under Way
Project Number:	Project Title:
DR2H-09-111	Wexford Homes of Michigan City LP
Projected Start Date:	Projected End Date:
04/21/2010	06/30/2011
National Objective:	Responsible Organization:
Low/Mod	Wexford of Michigan City, LP

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$347,500.00
Total CDBG Program Funds Budgeted	N/A	\$347,500.00
Program Funds Drawdown	\$296,769.80	\$296,769.80
Obligated CDBG DR Funds	\$347,500.00	\$347,500.00
Expended CDBG DR Funds	\$296,769.80	\$296,769.80
Wexford of Michigan City, LP	\$296,769.80	\$296,769.80
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Construction of new housing

Location Description:

Michigan City, LaPorte County, IN

Activity Progress Narrative:

Constructoin on the unit building pads and foundations started this quarter. The roads and infrasturcture were completed this quarter.

Performance Measures

	This Report Period			Cumulative Actual Total / Expecte		cted
	Low	Mod	Total	Low	Mod	Total
# of Households benefitting	0	0	0	0/7	0/0	0/7

Activity Locations

No Activity Locations found.

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

Activitiy Category: Acquisition - general Project Number: DR2H-09-112 Projected Start Date: 03/02/2010 National Objective: Low/Mod

Activity Status:
Under Way
Project Title:
Mapleton Properties LP
Projected End Date:
03/02/2012
Responsible Organization:

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$214,240.00
Total CDBG Program Funds Budgeted	N/A	\$214,240.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$214,240.00	\$214,240.00
Expended CDBG DR Funds	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition

Location Description:

Indianapolis, Marion County, IN

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2H-09-112B Rehabilitation - Mapleton Properties, LP

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number: DR2H-09-112 Projected Start Date: 03/02/2010 National Objective: Low/Mod Activity Status: Under Way Project Title: Mapleton Properties LP Projected End Date: 03/20/2012 Responsible Organization: Mapleton Properties, LP

Overall Apr 1 thru Jun 30, 2010 **To Date Total Projected Budget from All Sources** N/A \$185,760.00 **Total CDBG Program Funds Budgeted** N/A \$185,760.00 **Program Funds Drawdown** \$0.00 \$0.00 **Obligated CDBG DR Funds** \$185,760.00 \$185,760.00 **Expended CDBG DR Funds** \$0.00 \$0.00 **Match Contributed** \$0.00 \$0.00 \$0.00 **Program Income Received** \$0.00 **Program Income Drawdown** \$0.00 \$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Indianapolis, Marion County, IN

Activity Progress Narrative:

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

DR2H-09-115A Administration - St George Apts

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR2H-09-115	St. George Apartments
Projected Start Date:	Projected End Date:
10/22/2009	04/30/2011
National Objective:	Responsible Organization:
N/A	Partners In Housing Development Corp

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$10,000.00
Total CDBG Program Funds Budgeted	N/A	\$10,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$10,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Partners In Housing Development Corp	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Administration funds

Location Description:

2811 E 10th Street, Suite D, Indianapolis, IN 46201

Activity Progress Narrative:

No administration Claimed, but time is being monitored

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

Grantee Activity Number: DR2H

DR2H-09-115B Rehabilitation - St George Apts

Activitiv Category:

Activity Title:

4	Activity Calegory.
I	Rehabilitation/reconstruction of residential structures
l	Project Number:
I	DR2H-09-115
I	Projected Start Date:
	10/22/2009
I	National Objective:
I	Low/Mod

Activity Status: Under Way Project Title: St. George Apartments Projected End Date: 04/30/2011 Responsible Organization:

Partners In Housing Development Corp

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$405,500.00
Total CDBG Program Funds Budgeted	N/A	\$405,500.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$405,500.00
Expended CDBG DR Funds	\$0.00	\$0.00
Partners In Housing Development Corp	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of 58 rental units

Location Description:

2101 Boulevard, Indianapolis, Marion County, IN

Activity Progress Narrative:

Selective demolition and exterior work has commenced. Remaining bid packages were received 7/16/2010. Team meeting on 7/19 to determine which alternatives will be accepted and contract will be awarded shortly thereafter.

Performance Measures

	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	0	0/0	0/0	1/1
# of Households benefitting	0	0	0	24/58	0/0	24/58

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

DR2H-09-116A New Construction - MV-Ashbury III

Activitiy Category:	Activity Status:
Construction of new housing	Under Way
Project Number:	Project Title:
DR2H-09-116	MV -Ashbury III
Projected Start Date:	Projected End Date:
11/30/2009	11/30/2024
National Objective:	Responsible Organization:
Low/Mod	MV-Ashbury III, LLC
	•

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$400,000.00
Total CDBG Program Funds Budgeted	N/A	\$400,000.00
Program Funds Drawdown	\$17,475.00	\$17,475.00
Obligated CDBG DR Funds	\$0.00	\$400,000.00
Expended CDBG DR Funds	\$17,475.00	\$17,475.00
MV-Ashbury III, LLC	\$17,475.00	\$17,475.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Construction of new housing

Location Description:

Pendleton, Madison County, IN

Activity Progress Narrative:

Construction will commence on July 5, 2010.

	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	0	0/0	0/0	4/4
# of Households benefitting	0	0	0	0/0	4/4	4/4
#Low flow showerheads	0	0	0	0/0	0/0	0/4

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

Activity Status:
Under Way
Project Title:
Villas of Guerin Woods
Projected End Date:
05/31/2011
Responsible Organization:
Guerin Inc.

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$975,000.00
Total CDBG Program Funds Budgeted	N/A	\$975,000.00
Program Funds Drawdown	\$226,766.85	\$226,766.85
Obligated CDBG DR Funds	\$226,766.85	\$226,766.85
Expended CDBG DR Funds	\$226,766.85	\$226,766.85
Guerin Inc.	\$226,766.85	\$226,766.85
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Construction of new housing

Location Description:

Gerogetown, Floyd County, IN

Activity Progress Narrative:

Framing completed and roofing applied. Exterior windows installed along with doors at front entry and patio. Electrical and mechanical rough-in is in progress. Sprinkler rough-in is complete. Drywall hung on ceilings, soffits and behind shower untis. Brick application in progress.

	Th	This Report Period			e Actual Total / I	Expected
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	0	0/0	0/0	0/7
# of Households benefitting	0	0	0	0/7	0/0	0/7
#Units with solar panels	0	0	0	0/0	0/0	0/0
#Low flow toilets	0	0	0	0/0	0/0	0/7
#Low flow showerheads	0	0	0	0/0	0/0	0/7
#Units with bus/rail access	0	0	0	0/0	0/0	0/7
#Units exceeding Energy Star	0	0	0	0/0	0/0	0/7
#Sites re-used	0	0	0	0/0	0/0	0/0
#Units other green	0	0	0	0/0	0/0	0/7

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2H-09-118A Administration - Gladstone Apartments

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR2H-09-118	Gladstone Apartments
Projected Start Date:	Projected End Date:
11/19/2009	05/31/2011
National Objective:	Responsible Organization:
N/A	Partners In Housing Development Corp

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$10,000.00
Total CDBG Program Funds Budgeted	N/A	\$10,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$10,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Partners In Housing Development Corp	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Administration funds

Location Description:

Indianapolis, Marion County, IN

Activity Progress Narrative:

No administration Claimed, but time is being monitored

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2H-09-118B Rehabilitation - Gladstone Apartments

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number: DR2H-09-118 Projected Start Date: 11/19/2009 National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Gladstone Apartments

Projected End Date:

05/31/2011

Responsible Organization:

Partners In Housing Development Corp

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$393,000.00
Total CDBG Program Funds Budgeted	N/A	\$393,000.00
Program Funds Drawdown	\$3,500.00	\$3,500.00
Obligated CDBG DR Funds	\$0.00	\$393,000.00
Expended CDBG DR Funds	\$3,500.00	\$3,500.00
Partners In Housing Development Corp	\$3,500.00	\$3,500.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Indianapolis, Marion County, IN

Activity Progress Narrative:

Rehabilitation is under way. First 6 units have new bathrooms completed and second 6 are underway. Claim request of \$65K+ was made on 7/16 and documentation provided to IHCDA.

Performance Measures

	This Report Period			Cumulative Act	ual Total / Expe	ected
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	0	0/0	0/0	1/1
# of Households benefitting	0	0	0	48/48	0/0	48/48

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

DR2H-09-119A Administration - Highland Manor

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR2H-09-119	Highland Manor LP
Projected Start Date:	Projected End Date:
11/19/2009	05/31/2011
National Objective:	Responsible Organization:
N/A	

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$12,000.00
Total CDBG Program Funds Budgeted	N/A	\$12,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$12,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Highland Manor LP	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Local administration funds

Location Description:

Perrysville, Vermillion County, IN

Activity Progress Narrative:

general contract administration

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2H-09-119B Rehabilitation - Highland Manor LP

Activitiy Category: Rehabilitation/reconstruction of residential structures

Project Number: DR2H-09-119 Projected Start Date: 11/19/2009 National Objective:

Low/Mod

Activity Status:

Under way
Project Title:
Highland Manor LP
Projected End Date:
05/31/2011
Responsible Organization:
Highland Manor LP

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$431,145.00
Total CDBG Program Funds Budgeted	N/A	\$431,145.00
Program Funds Drawdown	\$269,493.59	\$269,493.59
Obligated CDBG DR Funds	\$0.00	\$431,145.00
Expended CDBG DR Funds	\$269,493.59	\$269,493.59
Highland Manor LP	\$269,493.59	\$269,493.59
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Perrysville, Vermillion County, IN

Activity Progress Narrative:

New carpeting complete. Roof complete. Parking lot paving complete. Bids obtained for new energy efficient HVAC units.

Performance Measures

	This Report Period			Cumulative Act	ual Total / Expe	cted
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	0	0/0	0/0	0/1
# of housing units	0	0	0	0/0	0/0	25/25
# of Households benefitting	0	0	0	25/25	0/0	25/25
#Additional Attic/Roof Insulation	0	0	0	0/0	0/0	0/25
#Efficient AC added/replaced	0	0	0	0/0	0/0	0/28
#Replaced hot water heaters	0	0	0	0/0	0/0	0/25

Activity Locations

No Activity Locations found.

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2H-09-124A Administration - Cannelton & Neighbors Development

Activitiy Category:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
DR2H-09-124	CANDO Apartments
Projected Start Date:	Projected End Date:
01/07/2009	07/31/2011
National Objective:	Responsible Organization:
N/A	Cannelton & Neigbors Development Org Inc

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$32,500.00
Total CDBG Program Funds Budgeted	N/A	\$32,500.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$32,500.00
Expended CDBG DR Funds	\$0.00	\$0.00
Cannelton & Neigbors Development Org Inc	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Local adminiatraion funds

Location Description:

Cannelton, Perry County, IN

Activity Progress Narrative:

Insight 2000, Inc. has been secured as the project developer and administrator of the IHCDA grant award. The environmental review process and securing of an engineer for the project has been completed. It must be noted that delays in the project are due to U.S. Dept. of Rural Development requiring formal approval of engineering contracts and all of the proposed rehabilitation activities to be undertaken.

Performance Measures

No Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

DR2H-09-124B Rehabilitation - Cannelton & Neighbors Development

Activitiy Category:

Rehabilitation/reconstruction of residential structures
Project Number:
DR2H-09-124
Projected Start Date:
01/07/2009
National Objective:
Low/Mod

Activity Status: Under Way Project Title: CANDO Apartments Projected End Date: 07/31/2011 Responsible Organization:

Cannelton & Neigbors Development Org Inc

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$617,500.00
Total CDBG Program Funds Budgeted	N/A	\$617,500.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$617,500.00
Expended CDBG DR Funds	\$0.00	\$0.00
Cannelton & Neigbors Development Org Inc	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Cannelton, Perry County, IN

Activity Progress Narrative:

The plans and specifications for the rehabilitation of the 24 unit elderly housing project are currently being developed. It is anticipated that the next quarter will result in the awarding of a rehabilitation contract to a general contractor and the project will be completed very expeditiously.

	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	0	0/0	0/0	0/24
# of Households benefitting	0	0	0	0/24	0/0	0/24

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources

DR2H-09-125A Rehabilitation -Wabash Senior Citizens Housing Inc

Activitiy Category:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
DR2H-09-125	Wabash Senior Citizens Housing Inc
Projected Start Date:	Projected End Date:
01/08/2010	07/21/2011
National Objective:	Responsible Organization:
Low/Mod	Wabash Senior Citizens Housing Inc

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$674,000.00
Total CDBG Program Funds Budgeted	N/A	\$674,000.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$674,000.00
Expended CDBG DR Funds	\$0.00	\$0.00
Wabash Senior Citizens Housing Inc	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation/reconstruction of residential structures

Location Description:

Terre Haute, Vigo County, IN

Activity Progress Narrative:

Design-Build contract has been executed. Construction to commence on July 1, 2010.

Performance Measures

	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total
# of Properties	0	0	0	0/0	0/0	0/1
# of housing units	0	0	0	0/0	0/0	0/25
# of Households benefitting	0	0	0	0/25	0/0	0/25
#Sites re-used	0	0	0	0/0	0/0	0/1

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

Activitiy Category:

Relocation payments and assistance **Project Number:** DR2H-09-125 **Projected Start Date:** 01/08/2010 **National Objective:** Low/Mod

DR2H-09-125B Relocation - Wabash Senior Citizens Housing Inc

Activity Status: Under Way Project Title: Wabash Senior Citizens Housing Inc Projected End Date: 07/31/2011 Responsible Organization:

Wabash Senior Citizens Housing Inc

Overall	Apr 1 thru Jun 30, 2010	To Date
Total Projected Budget from All Sources	N/A	\$1,500.00
Total CDBG Program Funds Budgeted	N/A	\$1,500.00
Program Funds Drawdown	\$0.00	\$0.00
Obligated CDBG DR Funds	\$0.00	\$1,500.00
Expended CDBG DR Funds	\$0.00	\$0.00
Wabash Senior Citizens Housing Inc	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Relocation payments and assistance

Location Description:

Terre Haute, Vigo County, IN

Activity Progress Narrative:

Construction has not commenced.

	This Report Period		Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total
# of housing units	0	0	0	0/0	0/0	0/5
# of Households benefitting	0	0	0	0/5	0/0	0/5
# of Persons benefitting	0	0	0	0/5	0/0	0/5

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources